

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		1st on A/c Bill			
Name of work	Construction of road from NH-57 ROB to Karkhata purwarah talu.				
Agency	Jitendra Thakur				
Agreement no	475B/2020-21 (mmgty-50)				
Agreement value	Rs 1479616424				
Date of work start	03-09-2020				
Date of work complete	02-09-2021				
Date of entry	15/03/2021				

(1) providing of fix of Bench					
marks pillars —					
Qty. 2. Nos.					
(2) providing and fix					
of Reference marks					
pillars —					
Qty 9 Nos.					
(3) clearing and grubbing					
of road Land — all					
complete in					
5 x 30.00 x 3.50 2 525.00 m ²					
5 x 30.00 x 3.50 2 525.00 m ²					
5 x 30.00 x 3.50 2 525.00 m ²					
Railway 5 x 30.00 x 3.50 2 525.00 m ²					
Wire 5 x 30.00 x 3.50 2 525.00 m ²					
Total 2625.00 m ²					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Contr. of R.R. from NH-7, ROB to Karhatiya Purnari to under Darbhanga block.					
Name of Agency - Jitendra Thakur Govt. No. - 47/SB/2020-21 (MMSY-SCS).					
Date of start - 03.9.2020.					
Time of compl - 02.9.2021.					
Extra. of time for compl. of work - 30.6.2022					
Actual date of compl - 20.6.2022					

work done:-

(1) Contr. of earth bankment with					
coral. from borrow pits - 1000					
1900m to 2200m.					
$2 \times 5 \times 30m \times 1.2m + 1.85 \times 0.90 = 418.50m^3$					
2					
$2 \times 5 \times 30m \times 1.50 + 2.00 \times 1.10m = 577.50$					
(1) 1000m to 1000m = 3000m ³					
(2) 1000m to 1000m = 3000m ³					
(2) Contr. of unreinforced plain					
cement concrete pavement (R30)					
Near Road 30m x 3.45m x 0.16m = 16.56					
8.5m x 3.45m x 0.16m = 4.896					
2					
Toward Harwar					
Aida Rd. 15m x 4.35m x 0.16m = 9.72					
30m x 3.45m x 0.16m = 16.56					
Continuation					
47.736m ³					
C.O.					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(13) P.S. & J. of R.C.C. min boundary pillars ———					
22010.8.					
(14) Painting work including prime coat with epoxy paint ———					22010.8.
over plaster area of H.W. of H.P.C.					
Plaster Area: —					
Qty. of ep-0.50 m ² MB = 126.40 m ²					
H.P. 37.11 = 38.60 m					
→ 164.02 m ²					
(15) P.S. & J. of reflector traffic signs of					
(i) 600 mm equilateral = 12 nos					
(ii) 600 mm circular = 8 nos					
(iii) 600 mm x 400 mm rectangular = 4 nos					
(16) P.S. & J. of typical mm G.S. information sign					
Info.					
20.6.22					
20.6.22					

Abstract of cost

Sch. XLV-Form No. 134

पं
का
-९

पं
ना
द
र
३३

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1) Settg out of 81 nos of Benchmarks — — — — —					
Qty. in dep- 24 of 11 MB = 2 nos					
					① 3994-46/- = 7989=
(2) Contn. of reg. pillars — — — — —					
Qty. in dep- 24 of 11 MB = 9 nos					
					① 1826-92/- = 16442=
(3) Clearing & Grubbing of Rd. Dn.					
Qty. in dep- 24 of 11 MB = 0.8875 Hdt.					
					① 52970-33/Hdt = 41714
(4/4) Excavation for Rd work					
— — — — —					
Qty. in dep- 24 of 11 MB = 40.14 MB					
					① 75571/MB = 3033=
(5/5) Contn. of embankment with mate from borrow pits — — — — —					
— — — — —					
Qty. in dep- 24 of 11 MB = 2083197					
11 D-30 11 = 298-807					
					① 2381-997
11 D-20 MB 3168 1980-007					
					Total ① 4361-997
					① 190-36/MB = 830348=
(6/6) Contn. of embankment with mate from borrow pits — — — — —					
— — — — —					
Qty. in dep- 24 of 11 MB = 4860887					
11 D-30 11 = 697-2027					
					① 5557-987
					① 154-28/MB = 857485=

Continuation

① 1757011-0
C 10

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					B.F. $\Rightarrow 13029559 =$
Add QST @ 12% as per govt					1563547 =
Add Lab. cess @ 1% " " =					130296 =
Add S.F. @ 1.78% " " =					231926 =
(up to date)					
					QST Total $\Rightarrow 14955328 =$
Less 7.61% below as per govt					1138100 =
Total value of work done					13817228 =
Less Previous payment already made - 28.11.18.					9427919 =
					Net $\Rightarrow 4389309 =$

The work has been completed as per specification & app. B.O.Q. Now, Maintenance work started.

Mun. 20-6-2022
J. S.

20-6-2022
A.R.

28/6/22