

NAME of ROAD :- RASIDPUR RTO Path to
Sparvines N

Schedule XLV-Form No. 134

mmms x (5c)

2110 514 109010 244901 DIVISION

2110 514 109010 SUB-DIVISION

Measurement Book

2182

Chaxan / const - Raj Kumar, Begu

Name of Work—

Situation of Work—

Agency by which work is executed—

Date of Measurement—

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	1st on A/c Bldg.				
	Revised measurement				
N/W:-	Const. of Rel. from Residential				
	R.E.D. Part to Gauri Meram Rel.				
N/W:-	Raj Kumar singh.				
Agst. No.:-	69 S.B.D / 2020-21				
Date of start-	17.7.20.				
Date of completion-	16.7.21				
① P.M. to fixing of working					
B. M. Pillars - do - E.I.					11 Nos.
② clearing & grubbing Rel.					
Land - do - do - E.I.					
	9	30.00	3.50		945.00m ²
	10	30.00	3.50		1050.00m ²
	11	30.00	3.50		1155.00m ²
	14	30.00	3.70		1470.00m ²
	1	23.00	3.50		80.50m ²
					4700.50m ²
					÷ 10000 = 0.47 Hec.

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
name of work; -					Construction
of Road CD-work					Road work
REO path to Chauzimern road					
under munsy (SC)					
Agency; -					M/S Raj Kumar Singh
Agreement no; -					69 S.B.D / 2020-21
Date of commencement; -					17-07-2020
Date of completion; -					16-07-2021
(Re-measurement dt) 20.01.22					
Item no-①; -					providing
And fixing					Setting piers of R/R
1.00 x					5 nos = 5 nos
					Total = 5 nos
Item no-②; -					clearing And
grubbing of vegetation - of R/R					
6 x 30 x 3.50					= 630 m ²
7 x 30 x 3.50					= 735 m ²
4 x 30 x 3.50					= 420 "
3 x 30 x 3.50					= 315 "
20 x 30 x 3.50					= 2100 "
2 x 30 x 3.50					= 210 "
1 x 30 x 3.50					= 105 "
					Total = 4515 m ²
Qty = 4515 / 10,000					= 0.45 Hekt

Continuation Total = 0.45 Hekt

(ABSTRACT of LOST)

9

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item no (1) :- setting out					
polar - - - of E11					
Qty. ride T m BP - 5					
Qty = 5 nos					
@ Rs 2380.71 / each = Rs					11904
Item no (2) :- clearing and grubbing					
of vegetation - - - of E11					
Qty. ride T m BP - 05					
Qty = 0.454 meter					
@ Rs 51133.46 / meter = Rs					23010

Item no (3) :- construction					
of embankment soil - - of E11					
Qty. ride T m BP - 96					
Qty = 1521.2 m ³					
@ Rs 140.13 / m ³ = Rs					222950
Item no (4) :- providing					
and laying 6.6 B m m - of E11					
Qty. ride T m BP - 08					
Qty = 923.4 m ³					
@ Rs 2715.56 / m ³ = Rs					2507548
Total =					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item no - 9/12 :-				proportionality	
Length MP - 31000MM - 0.12					
Qty. wide T on B p. - 07					
Qty = 7.50m					
@ Rs 3726.51/m = Rs					27949.00
Total = Rs					3060149
Add 12% V. S. T = Rs					367218
Add 1% Less = Rs					30602
Add 1% 41% S. Fe = Rs					43148
Total = Rs					3501117.00
4.67% Below = Rs					163502.00
Total = Rs					3337615.00

Quesy
25/05/22

J.F