

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
III on A/c Bill					
Same of the work:-					
PART A - Ahirwalia to Samark					
Agency:- Chanakya Technos Pvt. Ltd.					
Agreement No:- 39500/20-21					
Date of work order:- 24.09.2020					
Date of completion:- 23.03.2022					

MEASUREMENT

Item NO - 1/10

Providing, laying, spreading and compacting — 4 IS

$$1 \times 24 \times 30.0 \times 3.75 \times 0.075 = 202.50 \text{ m}^3$$

$$1 \times 1 \times 20.0 \times 3.75 \times 0.075 = 5.63 \text{ m}^3$$

Continuation

$$202.50 \text{ m}^3$$

$$\text{At site vide TMS DNO-15} = 354.32 \text{ m}^3$$

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
Item No - 2/11				
Providing and applying prime coat				115
Check	1	48	30	5400
	1	18	3	67.50
				5467.50m ²
Item No - 3/12				
Providing and applying tack coat				115
Qty vide M.S.P.N.O - 23				
Item No - 2/11 = 5467.50m ²				
Item No - 4/13				
Providing, laying, rolling mix seal surface				115
Qty vide M.S.P.N.O - 23				
Item No - 2/11 = 5467.50m ²				
for 05-07-2022				
J.E.				

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
ABSTRACT OF COST					
Item NO- 1/1					
Construction of Reference & working bench mark - TL					
From TMS PNO					
Qty = 4.40 km					
@ Rs. 11884.60/km					
= Rs. 52292.00					
Item NO- 2/2					
Construction of Reference					
Pillar ————— PIS					
From TMS PNO					
Qty = 4.40 km					
@ Rs. 13145.73/km					
= Rs. 57841.00					
Item NO- 3/3					
Clearing and grubbing					
Road Land ————— PIS					
From TMS PNO					
Qty = 1.32 H					
@ Rs. 49496.7/H					
= Rs. 65336.00					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item No - 4/5					
Construction of Subgrade and earthwork					- 1/5
Form TMS PNO					
					Qty = 1580.04 m ³
					@ Rs. 174.83/m ³
					= Rs. 276238.02
Item No - 5/7					
Box cutting					
Form TMS PNO					
					Qty = 346.86 m ³
					@ Rs. 74.10/m ³
					= Rs. 25680.02
Item No - 6/6					
Construction of Granular sub base					- 1/5
Form TMS PNO					
					Qty = 1860.83 m ³
					@ Rs. 3685.31/m ³
					= Rs. 6857735.2
Item No - 7/10					
Providing and laying - 1/5					
Form TMS PNO					
					Qty = 562.57 m ³
					@ Rs. 4539.68/m ³
					= Rs. 2554866.0

Continuation

Continuation


Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item NO- 13/34					
Providing pcc					
For 7m x 7m PWD					
					Qty = 13.88 m ³
					@ Rs. 7057.14/m ³
					= Rs. 97953.24
Item NO- 16/35					
Prock mason Ry work in					
Cement mortar — 1:5					
For 7m x 7m PWD					
					Qty = 52.88 m ³
					@ Rs. 5882.19/m ³
					= Rs. 31050.20
Item NO- 17/36					
Providing & laying 1000mm					
dia hume pipe — 1:5					
For 7m x 7m PWD					
					Qty = 15.2 m
					@ Rs. 3966.74/m
					= Rs. 59501.20
					11985801.20

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					B.F. = 11985801.00
Add for GST @ 12%					= 1438296.00
					133588.00
Add for S.F.					= 113384.00
					119858.00
					L.C. 17. 13657339.00
					13677543.00
Less below @ 3.77%					(G) = 514882.00
					515843.00
					13142457.00
					13161830.00
Less for previous pay					(G) = 10444569.00
					10212696.00
Say 2					2697388.00
					2717301.00
					2949174.2
John					
05.07.2022					
T.E.					


 13/7/22
 E.F.