

MMGSY 31st Const. of Road from
Prasadpur fall Pur MMGSY to Jogindra River
(Package No. MMGSY/ND Bkts/BRRP-333)
Schedule XLV-Form No. 134
Agreement NO. 59/SBD/MMGSY - 21-22

Sanjay K. Gupta DIVISION

Const. Cost - 1.67, 15, 418.00 ARARIA

Maint. Cost - 16,81,059.00

SUB-DIVISION

Total - 18396477.00

JOKihat

MEASUREMENT BOOK

Date of Commence - 12.6.2021
Date of Completion - 11.6.2022

2287

प्रमाणित किया जाता है कि इस
मापी हुई में मशीन द्वारा उठित
कुल - 01 (एक) 6 100 (एक सौ) रु
पूरा हुआ है, तथा यह मापी
हुआ की रीति से हुआ है,
इसलिए, कृपया अवगत है
मापी हुई के नाम से नोटि किया
जाता है)

[Signature]
12/6/21
Executive Engineer
RWD (Works) Division
Araria
[Signature]
12/6/21

Sch. XLV - Form No. 134

ARARIA DIVISION
JOKHAT SUB-DIVISION

Measurement Book

No.

15/7/22
JE

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
29/33) Plastering in, planting of trees by the road side.					
Qty videl. (36) TMB = 60.00 nos					
@ 842.36/nos					50542.00
30/34) Half brick circular tree guard.					
Qty videl. (36) TMB = 60.00 nos					
@ 1948.82/nos					116929.00
31/35) Plastering typical M.M.Sy Tuto sign board.					
Qty videl. (30) TMB = 5.00 nos					
@ 975.26/nos					4876.00
32/36) E.W. in excavation.					
Qty videl. (36) TMB = 89.394 m ³					
@ 305420/m ³					27303.00
33/37) P.C.C.M-15 in open foundation					
Qty videl. (30) TMB = 13.285 m ³					
@ 6604.24/m ³					91039.00
34/38) Plain R.C.C. in substructure					
Qty videl. (36) TMB = 89.49 m ³					
@ 7008.100/m ³					585106.00
35/39) Plastering R.C.C. line NP-2.					
Qty videl. (30) TMB = 22.50 m ²					
@ 3394.335/m ²					76373.00
36/40) Painting on plaster walls.					
Qty videl. (36) TMB = 33.34 m ² @ 100.76/m ²					3863.00

Continuation

C/P = 14533964.00