

655

MEASUREMENT BOOK

SUB DIVISION

Kongarehauk

DIVISION

Nungashing

P.W.D.

Schedule XLV Form N.134.

N/W. Road Road Vase. to Jolagir put

FDR. 2021-2022

प्रमाणित किया जाता है कि काशीपुर
 बंगला 655 में मजदूरी मुद्रित हुई
 100/- (एक सौ) पैसे अंकित हैं। यह माफी
 मुक्ति से निवेदन है। प्रमाणित अतिरिक्त
 कार्य के लिए प्रमाणित, एंटराचौर के नाम
 Emergency repair and restoration
 of rural roads affected by
 heavy rain/flood के कार्य हेतु
 निर्गत किया जाता है।

R. W. D. W. D. Naugachia
 Executive Engineer
 R. W. D. W. D. Naugachia
 11/9/2021

Schedule XLV Form No. 134

Naugachia.....DIVISION
 Rangachak SUB-DIVISION

MEASUREMENT BOOK

655

Name of Office.....

Date of first entry.....

Date of last entry.....

Name of work - 1

Situation of work -

Agency by which work is executed -

Date of measurement.

No. and date of agreement

(These four lines should be repeated and the commencement of the measurement relating to each work.)

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
	CH. FDR	2021	22		
N/W -	RCD road	Vaisi			
	to Jahangirpur				
	Under Range	block.			
Authority -	EE R.W.D (W)	Din Nagar			
Agency -	Lajpat Kumar	Madhukerr			
	At post -	Dehpur			
	Dist -	Bhagalpur.			
Agreement No -	01 Feb	2021			
	date	07-07-2021			

Record Entry -	22/10/2021				
1/45	providing local sand				
	filling in 45 per				
	Drawing and technical				
	Specification clause - 305.3.7				
CH: 1100m - 1138					
	$1 \times 38m \times 3.00 \times 0.30 = 34.20m^3$				
CH: 1185 - 1188	$1 \times 8.00 \times 3.80 \times 0.30 = 7.20m^3$				
CH: 1288 - 1298	$1 \times 1000 \times 2.40 \times 0.30 = 2.20m^3$				
CH: 1302 - 1307	$1 \times 9.00 \times 2.70 \times 0.30 = 7.29m^3$				
CH: 1314 - 1327	$1 \times 13m \times 2.80 \times 0.30 = 10.92$				
CH: 1429 - 1476	$1 \times 47.00 \times 2.90 \times 0.30 = 40.89$				
CH: 1495 - 1508	$1 \times 13.00 \times 3.20 \times 0.30 = 12.48$				
CH: 1522 - 1533	$1 \times 11.00 \times 3.30 \times 0.30 = 10.89$				

(Continuation) Total = 131.82m³

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
			of	Qty	= 131.07 m ²
CH: 1607-1648	2x	9.50	2.50	0.30	30.75 m ³
CH: 1743-1750	1x	7.00	2.50	0.30	5.25 m ³
CH: 1762-1770	1x	7.00	1.50	0.30	3.15
1767-1770	1x	7.00	1.50	0.30	3.15
CH: 1750-1755	1x	7.50	2.40	0.30	4.50 m ³
			Total Qty		= 174.79 m ³
Qty	22/10/21				
Qty	22/10/21				

Reconal measurement - 25/10/2021

2/15 providing brick bats
 including spreading
 laying hand packing
 and compacting with
 Ci Hammer in layer
 not exceeding 75mm
 thick including lost
 of light, barrier,
 danger signals,
 Chowkidar houses,
 royalty etc all
 complicated jobs as
 per specifications of

(Continuation)

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	

1170-1178	1	38.00	2.50	0.30	= 34.20 m ³
1174-1180	1	6.00	2.50	0.30	= 4.50 m ³
1185-1188	1	8.00	2.50	0.30	= 7.20 m ³
1267-1275	1	8.00	2.60	0.30	= 6.24 m ³
1288-1298	1	10.00	2.40	0.30	= 7.20 m ³
1302-1307	1	9.00	2.70	0.30	= 7.29 m ³
1314-1327	1	13.00	2.80	0.30	= 10.92 m ³
1401-1403	1	2.00	2.25	0.15	= 0.83 m ³
1419-1422	1	3.00	2.20	0.15	= 0.99 m ³
1429-1476	1	47.00	2.90	0.30	= 40.83 m ³
1495-1508	1	13.00	3.20	0.30	= 12.48 m ³
1522-1533	1	11.00	3.30	0.30	= 10.89 m ³
1582-1588	1	41.00	2.50	0.30	= 30.75 m ³
1651-1654	1	3.00	3.00	0.15	= 1.35 m ³
1666-1670	1	4.00	3.00	0.30	= 3.60 m ³
1708-1716	1	8.00	2.50	0.15	= 3.00 m ³
1743-1750	1	7.00	2.50	0.30	= 5.25 m ³
1767-1770	1	7.00	1.50	0.30	= 3.15 m ³
1773-1785	1	2.00	2.40	0.30	= 1.44 m ³
1783-1785	1	2.00	2.50	0.30	= 1.50 m ³
1850-1862	1	3.00	2.80	0.30	= 2.52 m ³
1950-1955	1	5.00	2.40	0.30	= 4.50 m ³
					Total Qty: 200.69 m ³

22/11/2001
S.K.

20/11/2001
20/11/2001

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
3 bags					
providing sand bag					
with sand and					
labour including					
carriage taking filling					
etc all completed etc					
as per specification					
Realisation of E/I					
CH: 9800-2900		10m	3.00	0.20	$= 6.00 \text{ m}^3$
	2x	5.00	1.50	0.20	$= 3.00 \text{ m}^3$
	1x	15.00	1.80	0.20	$= 5.40 \text{ m}^3$
	2x	25.00	1.20	0.20	$= 12.00$
CU: 2900-3000	2x	50.00	2.00	0.20	$= 40.00 \text{ m}^3$
					Total qty. 66.4 m^3
					say 1952 bags.
Qty estimated					Qm's 25 11/21 AK

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
ABSTRACT OF COST					
<u>4.5</u> providing Brick work					
including spreading					
laying hand packing					
do do					
Qty used TMBP-3					
gram no-1					
200.67 m ² @ 1677.54 Rs. 336165.00					
<u>5.7</u> providing sand bags					
with sand and labour					
including carriage					
laying filling etc.					
All completed job					
do do					
Qty used TMBP-3					
gram no-3					
1352 bags @ 30.70/each Rs. 59926.00					
<u>6.1</u> local sand filling					
in as per drawing and					
technical specification					
clause 305, 3.9					
Qty used TMBP-2					
gram no-					
174.72 m ² @ 450.26/m ² Rs. 78690.00					
Total - 475261.00					
Add - GST @ 12%					57031.20
Add - 1% cost					4753.00
Add - 5% cost					24512.00
Total - 561557.20					

Particulars	Details of actual measurement				Contents or area
	No.	L	B	D	
<u>ABSTRACT OF COST</u>					
(1) providing brick bats					
including spreading					
laying hand packing					
do do					
Qty like TMBP-3					
Rate no-1					
200.69 m ³ @ 1677.56 Rs. = 336165.00					
(5.2) providing sand bags					
with sand and labour					
including carriage					
laying filling etc.					
All completed job					
do do					
Qty like TMBP-3					
Rate no-3					
1952 bags @ 30.75/bag Rs. 59926.00					
(3.1) local sand filling					
in as per drawing and					
technical specification					
clause 305, 3.9					
Qty like TMBP-2					
Rate no-1					
174.92 m ³ @ 450.26/m ³ = 78669.00					
					78669.00
Add - U.S.T @ 12 1/2%					57031.20
Add - C.C. @ 1 1/2%					4753.00
Add - P.C. @ 1 1/2%					24512.00
					78669.00
					56157.20

N/13
03/04/2020
J.E.

20/02/20
J.E.

(Continuation)

Executive Engineer
R. W. D. W. D. Naugachia