

Name of road:- Construction of Road
With Maintenance Work from Bara
Kishun Mandel House to Bara South
Tola. 1 LENGTH:- 0.695KM

Name of Work-

Situation of Work- AT-BAHERI (BLOCK)

Agency by which work is executed- Madhav Thakur.

Date of Measurement- At P.O.-Dhenauli

No. and date of agreement 38 SBD/2020-21

(These four lines should be repeated at the commencement
of the measurement relating to each work) (MMGSY-SC)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Estimated Cost:-	As	54,61,707	=	00.	
Agreement Value:-	Rs.	52,70,656	=	00.	
Rate:-	23.50%	Below	from	B.O.Q. rate	
Date of start:-	03.09.	2020.			
Date of completion:-	02.05.	2021.			
				02.06.	2021.
Date of entry:-	25.01.	2021			
	x		x		x
①	Clearing and Grubbing road				
	Length do do.				

	(261.00+90.00) x 3.50 =	1228.50 m ²
		Say 0.12285 Hect
②	Excavation for road work	
	1 mso. 1 with Hydraulic	
	excavator - do - do.	
	2 x 7 x 30.00 x 0.375 x 0.100 =	15.75 m ³
	2 x 3 x 30.00 x 0.375 x 0.100 =	6.75 m ³
		22.50 m ³
③	Paving granular	
	Sub-base with well	
	graded material of 1/4"	
	material - do - do	
Widening	2 x 7 x 30.00 x 0.375 x 0.100 =	15.75 m ³
"	2 x 3 x 30.00 x 0.375 x 0.100 =	6.75 m ³
		C. Q. Q = 22.50 m ³

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work:- Construction of road with					
maintenance works from Bara					
Kishin Mandal House to Bara					
Senta Tola. (L= 0.695 KM.)					
Name of agency:- Medhat Thakur.					
Agreement No.:- 38 SBD/2020-21					
(MM GSY. SC)					
Estimated Cost:- Rs. 54,61,707.00.					
Agreement Value:- Rs. 52,70,656.00.					
Rate:- 03.50% Below from 500 rate.					
Date of start:- 03.09.2020.					
Date of Completion:- 02.06.2021					
Date of entry:- 08.06.2022.					
Further measurement					Nil
<i>[Signature]</i> 08.06.2022 <i>[Signature]</i> 08/6/22					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	<u>ABSTRACT OF COST.</u>				
①	clearing and Grubbing				
	road land - do.				
	V.P.	$\frac{14}{1}$	D. 122.85 Hect.		
	@ Rs. 51133 = 76/Hect				Rs. 6282 = 00
②	Excavation in road work				
	With hydraulic excavator - do				
	V.P.	$\frac{14}{2}$	22.50 m ³		
	@ Rs. 74 = 16/m ³				Rs. 1669 = 00
③	Providing granular sub-base with well graded material of grading - 1				
	material - do.				
	V.P.	$\frac{14}{3}$	33.30 m ³		
	@ Rs. 2865 = 85/m ³				Rs. 95,435 = 00
④	Providing stone metal				
	800 - do - do				
	V.P.	$\frac{14}{4}$	37.558 m ³		
	@ Rs. 3623 = 77/m ³				Rs. 53,528 = 00
⑤	Providing Cement Concrete pavement in road work				
	V.P.	$\frac{14}{5}$	191.251 m ³		
	@ Rs. 6937 = 25/m ³				Rs. 13,26,756 = 00
⑥	Earth work in excavation in foundation trenches - do				
	V.P.	$\frac{14}{6}$	37.26 m ³		
	@ Rs. 269 = 32/m ³				Rs. 10,035 = 00
					C.O. Rs. 17,93,705 = 00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B. F.		Rs. 20,40,640=00
(14.) Road marking over					
c.c. Surface - do do					
V.P. $\frac{16}{14}$			66.60m ²		
@ Rs. 735=44/m ²					Rs. 48,980=00
(15.) Const'n of embankment					
with material obtained					
from borrow pits with					
load upto 1000 m - do do					
V.P. $\frac{16}{15}$			33.83m ³		
@ Rs. 175=22/m ³					Rs. 40,972=00
(16.) Const'n of embankment					
with material obtained					
from borrow pits with					
load upto 1000 m - do do					
V.P. $\frac{16}{16}$			545.605m ³		
@ Rs. 139=85/m ³					Rs. 76,303=00
(17.) Const'n of cut goods and					
earth shoulders - do do					
V.P. $\frac{16}{17}$			51.92m ³		
@ Rs. 176=86/m ³					Rs. 9183=00
					Rs. 22,16,078=00
Add. G.S.T. 12%					Rs. 2,65,929=00
" LC 1%					Rs. 22,161=00
" Seigniorage Fee					Rs. 28,561=00
Under page 21.					Rs. 25,32,729=00
less 3.5% 95 per cent of amount					Rs. 88,646=00
					c.o. Rs. 24,44,083=00

Sch. XLV-Form No. 134

[illegible]