

~~Measuring Book~~ ~~Expenditure~~ ~~Book~~

~~Measuring~~

Mokha Marigari Food to Gordinia.

Schedule XLV-Form No. 134

Business Association -

DIVISION


Mokha

SUB-DIVISION

MEASUREMENT BOOK

1151

प्रमाणित किया जाता है कि इस कार्य पूरा है
अथवा से दीये कुल - 100 (एक सौ) पन्ने
को सहायक कमिश्नर को भेज दिया है
निर्धारित किया जाता है


25/9/25
EXECUTIVE ENGINEER,
R.W.D. (W) DIVISION
SASARAM-2
25.9.25

Sch. XLV - Form No. 134

DIVISION

SUB-DIVISION

(These four lines should be repeated at the commencement of the measurement relating to each work)

[illegible]

Continuation

Abstract of Cost

1) Cleaning & Grubbing Land Land.

Qty - 32.1a. ————— Page 1

@ 52970.33 ————— Rs 16952.00

2) Providing subgrade & earthen shoulder

Qty - 1674 m³ ————— Page 1

@ 192.4 ————— Rs 321474.00

3) Providing Gr II GSB.

Qty - 57.6 m³ ————— Page - 2

@ 2161.35 ————— Rs 111526.00

4) Providing WBM Gr II.

Qty - 47.94 m³ ————— Page 3

@ 3914.62 ————— Rs 187666.00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
5) providing WBM Gr III.					
Qty - 85.78 m ³ — Page 4					
@ 3605.84 — Rs 309308.00					
6) Providing & apply prime coat					
Qty - 1143.69 — Page 5					
@ 41.95 — Rs 47977.00					
7) Providing MSS					
Qty - 1312.44 m ² — Page 5					
@ 203.98 — 267711.80					
8) providing tack coat.					
Qty - 5364.69 m ² — Page 6					
@ 14.32 — Rs 76822.00					
9) providing SDR					
Qty - 105.53 m ³ — Page 6					
@ 16592.97 — Rs 1117876.00					
10) 1/2 km stone					
Qty - 4 — Page 7					
@ 2063.56 — Rs 8254.24					
11) 200 mm sand					
Qty - 6 — Page 7					
@ 575.27 — Rs 3454.00					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
11) Retro reflectorised traffic sign.					
Qty - 1.92 m ²					Page - 7
@ 11683.87					Rs 22433.00
12) i) 600mm equilateral triangle					
Qty - 35					Page - 7
@ 3355.60					Rs 117446.00
ii) 600mm Circular					
Qty - 3					Page - 7
@ 3553.00					Rs 10659.00
iii) 600mm x 400mm rectangular					
Qty - 4					Page 7
@ 3428.15					Rs 13715.00
iv) 900mm Octagon.					
Qty - 1					Page 7.
@ 7273.71					Rs 7274.00
13) Reinforced boundary pillar.					
Qty - 56					Page 7.
@ 494.75					Rs 27706.00
14) Planting of trees by roadside.					
Qty - 56 No.					Page - 8.
@ 844.59					Rs: 47297.00
15) Providing Road marking.					
Qty - 234 m ²					Page 8
@ 721.95					Rs: 168936.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				32.92127	-
Grand Total:				33,09,078	1/-
Below 15.11%				4.7744	-
as per agreement				5,00,000	1/-
				28,09,077	1/-
				27.74687	-
				Say 28,09,077	1/-
				14.3.22	14.03.22
				AE	TE
Material Statement -					
1) Earth	-	16.74	m ³		
2) GSB					
a) 26.5 to 9.5	-	33.02	m ³		
b) 9.5 to 2.36	-	13.20	m ³		
c) 2.36 mm	-	19.81	m ³		
3) WBM gr 2					
a) 63 to 4.75	-	58.00	m ³		
b) Screening	-	12.78	m ³		
4) WBM gr 3					
a) 53 to 22.4	-	103.79	m ³		
b) Screening	-	20.58	m ³		
5) SSI	-	0.972	MT		
6) RSI	-	1.475	MT		
7) S90	-	14.671	MT		

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Proposed line value					2794687-
Memorandum of payment					
By S.D. est.					139734-
" Income Tax					27947-
" Labour charges					27947-
" Cust. est.					27947-
" Sast. est.					27947-
" S. Rev.					21847-
" Royalty					92551-
					365920-
By Chaper					2428767-
					2794687

For Rs. 2794687 = Rs. 7.75 per day
 Lines 2 only from measuring Sir
 2nd only (Sewer)

7/3/22
 S. S. S.

Executive Engineer
 R.W.D. Work Division Sasaram-2

15-7-22

15-10-22
 15-7-22