

Baheri Mukhya Sadak to Khairpur

Schedule XLV-Form No. 134

Mallah. Pota

MMGSY NDB Bricks

Darbhadra-1

DIVISION

Bahadurpur

SUB-DIVISION

3848

MEASUREMENT BOOK

cont. Shriya Techo Developers Pvt. Ltd.

Name of Work:- Construction of Road with
Maintenance Work of Package No.-
MMGSY-NDB-BRRP-256-Dabhoi

1

Name of Work-3. Baheri Mykhya Sadak to
Situation of Work- Khargapur Mallah Tola
Block- Sahadpur. (L= 1180 KM.)
Agency by which work is executed- Ashwarya Techno
Developers Pvt. Ltd.
Date of Measurement-
No. and date of agreement 04.5.20/2021-22.
(These four lines should be repeated at the commencement
of the measurement relating to each work)
(MMGSY-NDB-BRRP-256)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Estimated Cost:-					RS. 7,87,47,111=00.
Agreement Value:-					RS. 7,57,62,599=00.
Rate:-					3.79% Below from B.O. rate.
Date of start:-					22.05.2021.
Date of Completion:-					21.05.2022.
Date of entry:-					28.04.2022.

① Providing & fixing bench

Mark pillars. d. d. 1 No.

② Providing & fixing of

reference Mark pillar - 5 Nos.

③ clearing and Grubbing

road land

$39 \times 30.00 \times 3.50 = 4095.00$ m

$1 \times 10.00 \times 3.50 = 35.00$

4130.00 m

Say 0.413 Hect

④ Construction of embank-

ment with material obtained

from borrow pits

with lift of 1.5m. d. d.

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>ABSTRACT OF COST.</u>					
①	Cost ⁿ of reference for setting bench mark V.P. ① 1 No. @ Rs. 38.89 = 20 each Rs. 38.89 = 00				
②	Cost of erection of reference pillars/Burgess rods V.P. ② 5 Nos. @ Rs. 178.6 = 5/ each Rs. 893.33 = 00				
③	Clearing and Grubbing road land of do V.P. ③ 0.4134 Hect @ Rs. 529.70 = 33/Hect. Rs. 21,877 = 00				
④	Cost ⁿ of embankment With material obtained from borrow pits With lead up to 1000 m. V.P. ③ $\frac{3}{4}$ (a) 1493.325 m ³ Limit to 1366.23 m ³ @ Rs. 190 = 07/m ³ Rs. 2,59,679 = 00				
⑤	Cost ⁿ of embankment With material obtained from borrow pits with lead up to 100 m. V.P. ③ $\frac{3}{4}$ (b) 3404.425 m ³ Limit to 3187.86 m ³ @ Rs. 154 = 28/m ³ Rs. 4,91,823 = 00				

C.O. Rs. 7,86,201 = 00.

CNP
8/17/22

Material Statement.		
①	Br/W.	4554.09 m ³
②	Sand.	81.108 m ³
③	Stone mudd/agg.	189.252 m ³

~~06/05/22~~
06/05/22
06/05/22

06/05/22
06/05/22