

FDR-2021-22/37.

70

Schedule XLV Form No. 134.

मुख्या सदक पव पारसहि लेखमि यदव के
ग्रह के निकट से आमोहि यदव के ग्रह होते
हुए ग्रन्था ताक. **DIVISION**

TRIVENIGANDS. **SUB-DIVISION**

Measurement Book

MB 140-238

PAGE

Executive Engineer
Rural Works Department
Work Division, Triveniganj
28/10/21

PAGE

Reward Entry

1

Name of Work-
 Situation of Work-
 Agency by which work is executed-
 Date of Measurement-
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W- Mukhya Sadak PWD Parsahi					
Laxmi Yadav k Nikal se Amuhi					
Yadav k ghar hote hue Gonha tak.					
Section- FDR (2021-22)					
Authority CE 4, LN 1938 dt 07.07.2021					
CE 4, LN 1890 dt 22.09.2021					
Agency-					

① Filling Local sand do-do					
all job -					
1x1x30x	$\frac{1.10+1.20}{2}$	$\frac{2.50+2.80}{2}$			91.43
1x1x30x	$\frac{1.00+1.20}{2}$	$\frac{3.10+3.30}{2}$			105.60
1x1x30x	$\frac{0.90+1.20}{2}$	$\frac{2.70+2.90}{2}$			88.20
1x2x30x	$\frac{1.20+1.30}{2}$	$\frac{2.20+2.50}{2}$			176.25
1x1x30x	$\frac{0.60+0.90}{2}$	$\frac{2.20+2.50}{2}$			52.88
1x2x30x	$\frac{1.10+1.10}{2}$	$\frac{2.20+2.50}{2}$			155.10
1x3x30x	$\frac{1.00+1.20}{2}$	$\frac{2.20+2.50}{2}$			232.65
			Qty		902.11 m ³
② P/V Brick Bak do-do all job.					
1x1x30x	$\frac{0.90+0.90}{2}$	$\frac{0.60+0.60}{2}$			16.20
1x1x30x	$\frac{0.80+0.70}{2}$	$\frac{0.45+0.60}{2}$			9.45

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
B/E Quantity					
1x1x30x	$\frac{1.10+1.20}{2}$	x	$\frac{0.45+0.60}{2}$	=	18.11
1x2x30x	$\frac{1.20+1.20}{2}$	x	$\frac{0.60+0.60}{2}$	=	43.20
1x1x18x	$\frac{1.10+1.20}{2}$	x	$\frac{0.90+1.20}{2}$	=	21.74
1x2x30x	$\frac{0.90+1.00}{2}$	x	$\frac{0.20+0.20}{2}$	=	11.40
1x3x30x	$\frac{0.50+0.70}{2}$	x	$\frac{0.45+0.60}{2}$	=	28.35
1x1x30x	$\frac{1.70+2.00}{2}$	x	$\frac{0.20+0.20}{2}$	=	11.10
			B/b/b Qty		159.55 m ²

③ PIV Geo bags do all job-

1x1x11x	$\frac{2.20+2.50}{2}$	$\times \frac{0.30+0.30}{2}$	27.76
1x1x30x	$\frac{3.50+4.50}{2}$	$\times \frac{0.30+0.30}{2}$	36.00
1x2x30x	$\frac{7.50+15.00}{2}$	$\times \frac{0.30+0.30}{2}$	112.50
1x3x30x	$\frac{4.10+4.50}{2}$	$\times \frac{0.30+0.30}{2}$	116.10
1x2x30x	$\frac{4.80+5.00}{2}$	$\times \frac{0.30+0.30}{2}$	88.20
1x4x30x	$\frac{5.10+5.50}{2}$	$\times \frac{0.30+0.30}{2}$	190.80
1x3x30x	$\frac{3.90+4.20}{2}$	$\times \frac{0.30+0.30}{2}$	109.35
		Qty	660.71 m ³
Total no. of Geo bags =			9439.00 Nos

(4) PIV Bambur do-do all job

Q4 - 195.00 / Nos

⑤ Labour for bamboo do-do

all job:

$$195.00 \times 6.00 = 1170.00 \text{ m}$$

20/05/2022

Vib
11.6.22
AE

30.6.22

Continuation

Executive Engineer
Rural Works Department
Work Division, Triveni

Abstracts

4

Sch. XLV-Form No. 134

[illegible]

(1)	Local sand (P-1, item-1)	
	@ 902.11 m ³ @ Rs 549.11/m ³ - Rs	495358.00
(2)	Brick bats (P-2, item-2)	
	@ 159.55 /m ³ @ Rs 1922.87 /m ³ - Rs	306794.00
(3)	Geo bags (P-2, item-3)	
	@ 9439.00 Nos @ Rs 172.18 /each - Rs	1625207.00
(4)	Bamboo (P-2, item-4)	
	@ 195.00 Nos @ Rs 188.39 /ea - Rs	36736.00
(5)	Labour for bamboo	
	(P-2, item-5)	
	@ 1170.00 m @ Rs 45.86 /m - Rs	53656.00
		Rs 2517751.00

Continuation

Continuation