

M.R.-N. Dhanyar via Hardeo Bisphra
Shankar

Schedule XLV-Form No. 134

DIVISION

SUB-DIVISION

Masodgany

1176

MEASUREMENT BOOK

39

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - MR-N/20-21					
Sabasam - 2/04					
Name of Road - Shankar Vign					
Hardi bigha to Shankar					
Agreement - RWP/SSM27/MR-1					
of 2021-22					
Date of work start - 13/11/21					
Date of Completion - 12/11/22					
Actual Dt. of Completion - 15/3/22					
Agency - CIPs Vined for Mission					

work done

Fishes measurement - 201

[Signature]

$$16 \overline{) 1722}$$

7.12

Abstract of Case

① clearing & grubbing of the road land by manual means.

(vide item No. 107 P-30)

0.84 Hec. @ 52976 = 331 Hec 44495 = 0

Continuation

Sch. XLV-Form No. 134					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
(2) Construction of Subgrade & Casing Shoulder with approved Materials laid up to 1000 M. (vide item No. 200P-30)					
4432 m ³ @ 192.04/m ³ - 852081.00					
(3) Const. of C/S by providing well graded Materials (vide item No. 300P-30)					
143.16 m ³ @ 2059.50/m ³					
← 294838.00					
(4) Providing laying spreading & Compact- ing Stone aggregate LBM soil (vide item No. 400P-30. 31)					
125.75 m ³ @ 3667.04/m ³					
← 461130.00					
(5) Providing laying spreading & Compact- ing Stone aggregate LBM soil (vide item No. 500P-31)					
192.95 m ³ @ 3387.50/m ³					
Continuation					653618.00
					2306162.00

Continuation $\leftarrow 40,69160 \approx 40$

79,39,881: w

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(10) Road vidy R.C.C M.S. K.M. 200m Stone C. vide item No 10 on P-322					
(11) KM - 510 @ 1988.24 No - 15 9941 = 0					
(12) 200m Stone 18m @ 562 = 38 / No - 10123 = 0					
(13) Directional & Place Identification & old Traffic Sign. C. vide item No. 11 on P-323					
3.84 m ² @ 11636 = 88 m ² → 44886 = 0					
(12) Road vidy & fixing of direction - place to be placed Cautions reg Mandatory & information sign. based C. vide item No. 12 on P-33					
(1) 600cm Δ - 60 Nos @ 3320 = 36 / No. 19922 = 0					
(11) 600cm - ○ 4 Nos @ 3517 = 75 / No. 14071 = 0					
(111) 600m x 450m □					

Continuation

8 Nos @ 3293 = 41 / No - 27147 = 0

76,39,071 = 0

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(10) 900 m side octagon					
 - 1 No					
@ 7238-471 No - 7238-4					
(11) R.C.C. Mangrove boundary Pillar					
Mile item No. 1300					
P-33)					
184 Nos @ 488-621 No					
- 89906 = 0					
(14) Planting of trees by Road Side					
@ Mile item No. 1400 P-34)					
177 Nos @ 844-591 No					
- 149 492 = 0					
(15) Providing & fixing of typical MNGS sign board with logo (vide item no. 1500 P-34)					
4 No @ 9488-281 No - 37953 = 4					
(16) Road Marking					
Providing laying of hot-applied					
strikes & holes.					
(vide item no 1500 P-34)					
852 m ² @ 721-95 m ²					
615101 = 0					

Continuation

8538761 = 0

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(17) Plastering work Cm (1"4) on 18/12 (vide item 17 on P-34) $82.88 \text{ m}^2 @ 133 = 11073 = \infty$					
(18) Painting on Parapet wall - (vide item No. 18 on P-35) $248 \text{ m}^2 @ 100 = 24800 = \infty$					
				10	857482 = ∞
12% GST -					1028979 = ∞
1% L.C.S -					85748 = ∞
10% Secy work -					69531 = ∞
				10	9759080 = ∞
As Per previous bill vide P-38					9759080 = ∞
					1101.
<u>Checked</u> 16/7/22 T.E.					
Certified that all work has been done as per specification & completed on 15/3/22					
<u>Checked</u> 16/7/22 T.E.					