

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Loss (cutting) to Dengon tank					
Agency - Mamo Kuman Ray Ibrahimpur, Sarfudinpur					
Agreement No - mm/84/SBD-85/2021-22					
Agreement value - 6536/46 Rs					
Rate - 231 1/2 Below					
Date of work order - 23/11/2021					
Date of completion - 22/8/2022					
(1) RCC mix grade pillars stone etc complete.					
		1 x 1			1 No
(2) RCC mix grade 90cm/1cm stone etc complete.					
		1 x 4			4.0 Nos
(3) RCC mix grade Boundary pillar etc complete.					
		1 x 13			13.0 Nos
(4) mm/84 maintenance board					
		1 x 1			1 No

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(23.) Pricing and laying of hot applied thermolastic compound 2.5mm thick etc					23611.00
Complete,					
vide dtg. page no - 18					
174.40 m ² @ 721.95/m ² =					125908.00
(24.) Rumble strips of bituminous Carpet etc complete,					11007.100
vide dtg. page no - 18					
78.25 m ² @ 202.88/m ² =					15937.00

	Rs	4881774.00
Labour cess 1%	Rs	48818.00
GST 12%	Rs	585813.00
Seigniorage fee	Rs	57564.00
	Rs	5573969.00
Less 2.31% below	Rs	128759.00
	Rs	5445210.00
Less for previous bill Rs(-)		5147196.00
	Rs	298014.00
Amount	Rs	1107122
25/6/22	Rs	108
JE		