

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work -	Gorst. Harpam				
	Mrs Jaguar to Kumbhar tula,				
Agency -	Saurabh Kumar				
	At - Daudpur Kotah, M. I.T				
	Mun. Harpam.				
Agreement No -	mmGsy/SBD-83/2021-22				
Rate -	11.19 or Below				
Agreement Amount -	3311626				
Date of work order -	11/10/2021				
Date of completion -	10/7/2021				
Actual Date of completion -	27/6/2021				

(1) providing and abutting

Primer coat with bitumen

Emulsion (RS-1) etc complete.

$$9 \times 30 \times 3.75 = 1012.50$$

$$14.30 \times 3.75 = 53.625$$

$$10 \times 3.00 = 30.00$$

$$1096.125 \text{ m}^2$$

(2) providing and abutting

Tack coat with bitumen Emulsion

(RS-1) etc complete.

$$\text{vide dy. sk. no-1 page-12} \quad 1096.125 \text{ m}^2$$

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(40) Planting of tree and their maintenance etc complete					
vide dtg. page no - 14					
7m ~ @ 844.09/m = 5909.00					
(41) Rumble strips 15m covered with 150mm bituminous concrete etc complete					
vide dtg. page no - 14					
78.75 m ² @ 207.32/m ² = 16326.00					
(42) Bonding and laying of hot applied thermoplastic compound 25m thick etc complete					
vide dtg. page no - 15					
90.40 m ² @ 721.95/m ² = 65264.00					
					Rs 3309754.00
Labour etc 14.					Rs 33098.00
CST 12.					Rs 397170.00
Severance fee					Rs 53572.00
					Rs 3793594.00
Less 11.19% below					Rs 424503.00

Rs 3369091.00

Continuation

[illegible]