

MM1637 (W.B.)

Schedule XLV-Form No. 134

Lacha Haat pingsy to Jamel Tola Roka Hat-

DIVISION

R.W.D WORKS

KISHANGANGJ-1

SUB-DIVISION

R.W.D WORKS

BATAIDURGANGJ

3347

MEASUREMENT BOOK

KUNDAN KUMAR

Est on M.C. Bm

Name to work
 Situation of work
 Agency by which work is executed
 Date of measurement
 No. and date of agreement
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work — Construction of Road from Lousha Heat Paddy to Jamal Tala Kaka Heat.					
Agency — Kandan Kumar					
Agg. No — 30/MHG34/HB0/2021-22					
Date of Commence — 07/01/2022					
Date of Completion — 06/01/2023					
Date of Entry — 30/06/2022					
Work done —					
① Providing and fixing working.					

Bench mark — do — all up					
1.70 km.					
② Providing and fixing Reference Pillar — do — all up					
1.70 km					
③ cleaning and Grubbing road Land — do — all up.					
2x 170m x 1.25 = 0.38 Hecy					
④ Construction of Subgrade and shoulders — do — all					
80 x 30m x 6.50 x 0.30 = 1755.0					
26 x 30m x 6.50 x 0.30 = 1521.0m ²					
1 x 20m x 6.50 x 0.30 = 39.00					
2 x 30 x 30m x 1.238 x 0.20 = 891.36					
2 x 26 x 30m x 1.238 x 0.20 = 386.156					
1 x 20 m x 1.238 x 0.20 = 4.952					

Continuation

4597.568

m'

Abstract of cost

(4/7) Provisioning and fixing working
Benchmark — do — all up

1.70 km rate (1) = (1)

(6) 4048 = 561 km ————— 6882 = 20

(4/8) Provisioning and fixing Reference
Pillar — do — all up

1.70 km rate (1) = (1)


(5) 1362 = 231 km ————— 3165 = 20

(5/8) Stoning and Grubbing road
Land — do — all up

0.38 ha rate (1) = (3)

(4/8) Construction of subgrade
and shoulders — all up

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
4597 = 568 m ³ pile (1) u (1)					
(1) 176 = 96 / m ³ ———					813586 =
(5) Construction of Granular					
Sub base — cell cap					
1377 m ³ pile (2) u (5)					
(2) 2830 = 66 / m ³ ———					3483893 =
					4387529 =
Add 124.65 T				(+) 516903 =	
Add 11. L. less				(+) 43075 =	
					4867507 =
less 0.9% balen				(-) 43807 =	
					4823699 =
 30/6/2022 JL  30/6/22 AR					