

703 70 JALHA-TA UTTA

**TOLA** Schedule **XLV-Form No. 134**  
MMWSY-ND8-BRP-255

BENIPUR DIVISION

ALINAGAR SUB-DIVISION

**WEASUREMENT BOOK**

MR. B. No - 1355

3TH 10TH ST

## Sch. XLV-Form No. 134

| Particulars                      | Details of actual measurement |       |       | Contents of area             |
|----------------------------------|-------------------------------|-------|-------|------------------------------|
|                                  | No.                           | L.    | B.    | D.                           |
|                                  |                               |       |       |                              |
|                                  |                               |       |       |                              |
| N/A :- construction of Road from |                               |       |       |                              |
|                                  |                               |       |       |                              |
|                                  |                               |       |       |                              |
| N/A :- Sri Anjanath Jha.         |                               |       |       |                              |
| Agreement No: S3/SB/2020-21      |                               |       |       |                              |
| D.O.S as per Agree — 06-01-2021  |                               |       |       |                              |
| D.O.C as per Agree — 05-01-2022  |                               |       |       |                              |
| Further measurement              |                               |       |       |                              |
| (1) per construction             |                               |       |       |                              |
| of G.S.B with well               |                               |       |       |                              |
| Grade material —                 |                               |       |       |                              |
| — — — — —                        |                               |       |       |                              |
|                                  |                               |       |       |                              |
| <u>B.T portion</u>               |                               |       |       |                              |
|                                  | 9 Nos                         | 30.00 | 4.050 | 0.200 = 218.70m <sup>3</sup> |
|                                  | 8 Nos                         | 30.00 | 4.050 | 0.200 = 194.40m <sup>3</sup> |
|                                  | 3 Nos                         | 30.00 | 4.050 | 0.200 = 72.90m <sup>3</sup>  |
|                                  | 6 Nos                         | 30.00 | 4.050 | 0.200 = 145.80m <sup>3</sup> |
|                                  | 4 Nos                         | 30.00 | 4.050 | 0.200 = 97.20m <sup>3</sup>  |
|                                  | 700.0m                        |       |       | 729.0m <sup>3</sup>          |

100000  
 100000  
 23/7/22  
 JAE

## Sch. XLV-Form No. 134

| Sch. XLV-Form No. 134   |                               |       |      |       |                         |
|-------------------------|-------------------------------|-------|------|-------|-------------------------|
| Particulars             | Details of actual measurement |       |      |       | Contents of area        |
|                         | No.                           | L.    | B.   | D.    |                         |
| ②                       | for laying & spreading        |       |      |       |                         |
|                         | & compacting 1:1.5:10         |       |      |       |                         |
|                         | Gr-3 - - - -                  |       |      |       |                         |
| For A.T Area            | 9 Nos                         | 30.00 | 3.75 | 0.075 | = 75.938 m <sup>3</sup> |
|                         | 8 Nos                         | 30.00 | 3.75 | 0.075 | = 67.50 m <sup>3</sup>  |
|                         | 3 Nos                         | 30.00 | 3.75 | 0.075 | = 25.313 m <sup>3</sup> |
|                         | 6 Nos                         | 30.00 | 3.75 | 0.075 | = 50.625 m <sup>3</sup> |
|                         | 4 Nos                         | 30.00 | 3.75 | 0.075 | = 33.75 m <sup>3</sup>  |
|                         | Total 30.00m.                 |       |      |       | 253.126 m <sup>3</sup>  |
| Madhu<br>23/5/22<br>IAE |                               |       |      |       |                         |



| Sch. XLV<br>Particulars | Details of actual measurement     |                  |    |    | Contents of area |
|-------------------------|-----------------------------------|------------------|----|----|------------------|
|                         | No.                               | L.               | B. | D. |                  |
|                         |                                   | 2nd on A/c bill. |    |    |                  |
|                         |                                   | <del>under</del> |    |    |                  |
| N/W:-                   | Construction of Road              |                  |    |    |                  |
|                         | from T03 to Jagdohar water tower. |                  |    |    |                  |
|                         | under (M.M.Ry - A.O.B. - Bric)    |                  |    |    |                  |
| Agency:-                | Sri Anand Nath Jha.               |                  |    |    |                  |
| Agg-a/o:-               | 83/SBD/2020-21                    |                  |    |    |                  |
| D.O.S as per Agg:-      | 06-01-2021                        |                  |    |    |                  |
| D.O.C as per Agg:-      | 05-01-2022                        |                  |    |    |                  |
| Actual date of Comp:-   | For payments.                     |                  |    |    |                  |

|         |                                |  |  |  |  |
|---------|--------------------------------|--|--|--|--|
|         | <u>Abstract of cost</u>        |  |  |  |  |
| (1/1)   | Construction of                |  |  |  |  |
|         | performance pillars.           |  |  |  |  |
| 2.0 MW  | At/dep (6) TMB                 |  |  |  |  |
|         | CR 4087.86/each - Rs 8135 = ~  |  |  |  |  |
| (2/2)   | Construction of R/             |  |  |  |  |
|         | pillars - - - 4,               |  |  |  |  |
| 8.0 MW  | At/dep (6) TMB                 |  |  |  |  |
|         | CR 1879.14/each - Rs 15032 = ~ |  |  |  |  |
| (3/3)   | Cleaning & scrubbing           |  |  |  |  |
|         | the road (road - 4),           |  |  |  |  |
| 0.71 MW | At/dep (6) TMB                 |  |  |  |  |
|         | CR 52970.33/H-c - Rs 37609 = ~ |  |  |  |  |

Continuation

C.O

Rs 60776 = ~

| Particulars                                                                | Details of actual measurement |    |    |    | Contents of area                       |
|----------------------------------------------------------------------------|-------------------------------|----|----|----|----------------------------------------|
|                                                                            | No.                           | L. | B. | D. |                                        |
|                                                                            |                               |    |    |    | B.F. Rs 60776 =                        |
| (4/4) prov. construction of<br>embankment - cu,<br>(lead up to 100.0 m)    |                               |    |    |    |                                        |
| 830.28 m <sup>3</sup> Qty dep (7) Tmb                                      |                               |    |    |    |                                        |
|                                                                            |                               |    |    |    | Rs 190.07/m <sup>3</sup> Rs 157811 =   |
| (5/5) prov. construction of<br>embankment - cu,<br>(lead up to 100.0 m)    |                               |    |    |    |                                        |
| 1937.32 m <sup>3</sup> Qty dep (7) Tmb                                     |                               |    |    |    |                                        |
|                                                                            |                               |    |    |    | Rs 154.28/m <sup>3</sup> Rs 298890 =   |
| (6/7) prov. construction of<br>G.S.B with well grade<br>material - - - cu, |                               |    |    |    |                                        |
| 486.0 m <sup>3</sup> Qty dep (7) Tmb                                       |                               |    |    |    |                                        |
| 729.0 m <sup>3</sup> Qty dep (10) Tmb                                      |                               |    |    |    |                                        |
| 1215 m <sup>3</sup> Qty dep (17) Tmb                                       |                               |    |    |    | Rs 3104.35/m <sup>3</sup> Rs 3771785 = |
| (7/8) prov. laying spreading<br>& compacting 1:1.5 m<br>Gravel - - - cu,   |                               |    |    |    |                                        |
| 253.126 m <sup>3</sup> Qty dep (17) Tmb                                    |                               |    |    |    |                                        |
|                                                                            |                               |    |    |    | Rs 3866.60/m <sup>3</sup> Rs 978737 =  |
| (8/16) prov. fixing mm grey board                                          |                               |    |    |    |                                        |
| 2.0 cu                                                                     |                               |    |    |    |                                        |
|                                                                            |                               |    |    |    | Rs 9756.59/m <sup>3</sup> Rs 195130 =  |

Continuation

C.O

Rs 5287512 =

## Sch. XLV-Form No. 134

| Particulars | Details of actual measurement |    |                                       |    | Contents of area |
|-------------|-------------------------------|----|---------------------------------------|----|------------------|
|             | No.                           | L. | B.                                    | D. |                  |
|             |                               |    | B.P                                   | R  | 5287512=         |
|             |                               |    | Add 12% GST (+)                       | R  | 634501=          |
|             |                               |    | Add 1% LC (+)                         | R  | 52875=           |
|             |                               |    | Add S.Fee (+)                         | R  | 95653=           |
|             |                               |    |                                       | R  | 60,70,541=       |
|             |                               |    | Less 5.52% as per G.O (-)             | R  | 335094=          |
|             |                               |    |                                       | R  | 5735447=         |
|             |                               |    | Less previous bill chd up (+) TMB (-) | R  | 2218819=         |
|             |                               |    |                                       | R  | 3516628=         |

Material Stationed

Q/sand :- 186.624 m<sup>3</sup>Stone Aggregate :- 1052.778 m<sup>3</sup>Stone Screening :- 60.750 m<sup>3</sup>

Madhu  
Devi  
23/7/22