

CONST. OF H.L. BRIDGE IN CHACHRAHA TO MADHINA
ROAD OVER BACHHRAJA RIVER (2/2)

Schedule XLV-Form No. 134

कार्यपालक अभियन्ता
ग्रामीण
कार्य प्रभण्डन, नगर
JAYNAGAR DIVISION

BASOPATTI SUB-DIVISION

1013

MEASUREMENT BOOK

M/s Sanjay Construction Co.



ABSTRACT OF COST 4th + Final Bill 66

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
17/1	Clearing and Grubbing				
	Road land — do —				
	— do — all complete Job.				
P-59	Qty — 0.44 Hec.				
	@ Rs. 47489.00/Hec = 6838=00				
12/2	Dismantling of existing				
	Structure — do — do —				
	— all complete Job.				
P-51	Qty — 60.00 m ³				
	@ Rs. 1000.79/cum = 60,047=00				
12/3	Dismantling of existing				
	Structure — do — do —				
	— do — all complete Job.				
P-51	Qty — 135.00 m ³				
	@ Rs. 228.40/cum = 30,834=00				
14/4	Construction of embankment				
	with approved material				
	— do — do — all				
	complete Job.				
P-63	Qty — 417.56 m ³				
	@ Rs. 48.810/cum = 20381=00				
15/5	Construction of embankment				
	with material obtained				
	— do — do —				
	— all complete Job.				

Continuation

C=0=1,18,100=00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
do — all					
Complete Job.					
P-63 Qty - 90.24 m ³					
@ Rs. 3253.00/cum =					293551.00
(39)/39 Proceeding and laying filter material underneath —					
do — do — all					
Complete Job.					
P-63 Qty - 44.77 m ³					
@ Rs. 3385.00/cum =					151546.00
					2,34,09,801.00
Add GST @ 12% =					28,09,176.00
Add L. cess @ 1% =					2,34,09,801.00
					2,64,53,075.00
Less 10% as per Agreement = (-)					26,45,308.00
					2,38,07,767.00
1st Bell payment = (-)					84,85,069.00
2nd Bell payment = (-)					74,23,309.00
3rd Bell payment = (-)					51,08,136.00
					27,91,253.00
 M/s SANJAY CONSTRUCTION CO.					
 PARTNER					
 20/03/2022 JE					
 29/03/2022 JE					