

27  
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	E.	B.	D.	
Name of work - Ram ujaini					
main road to Ram ujaini					
pool via Dusha in minapur					
block under masonry (NDB)					
BRICS					
Package no-NDB-BRRP-95-muz.					
Agency - Ram Swami AD RECYCLING Belahi Cachhi minapur					
Muzaffarpur					
Agreement no - M/M/SSY/SBD-(NDB)					
- 46/2019-20					
Date of Work Order - 09/12/2019					
Date of completion - 8/12/2020					
Actual date of completion and measure					
Date of entry - 20/01/2021					
① P/V ETW in subgrade and					
earthen shoulder with					
soil obtained from borrow					
pits up to 100m lead --					
Ch. No. Fill Mean Volume					
m/m m/m mm <sup>2</sup> m <sup>3</sup> m <sup>3</sup>					
0.00	—	1.204	—	—	
50.00	50	1.787	1.4955	74.775	
100.00	50	2.329	2.0580	102.900	
150.00	50	1.815	2.0720	103.600	
200.00	50	2.128	1.9715	98.575	
250.00	50	1.851	1.9895	99.475	

Continuation

= 479.325

38  
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(28)		B. P.A.Y	1,07,	6 8,203=00	
45	P/V B/W in cm (1:3)				
	in parabat -				
2.88 m <sup>3</sup>	Width P-(23)				
@ Rs 648/-	33/m <sup>3</sup>	R 18,666=00			
(29)	P Casting work				
46	cm (1:4) -				
32.30 m <sup>2</sup>	Width P-(23)				
@ Rs 180/-/m <sup>2</sup>	R 5,820=00				
(30)	S/I = 1/ NP3 Hume pip				
59	06 1000 mm dia -				
7.50 m	Width P-(23)				
(31)	@ Rs 52/-	57 = 45/m - R 39,431=00			
60	Laying 1st class bedding				
	with local sand filling				
3.57 m <sup>3</sup>	Width P-(23)				
@ Rs 457/-	63/m <sup>3</sup> - Rs 1,634=00				
(32)	Filling in foundations				
61	branches with local				
	sand filling -				
7.64 m <sup>3</sup>	Width P-(24)				
@ Rs 457/-	63/m <sup>3</sup> - Rs 34,96=00				
	R 1,08,37,250=00				
less 10.00% as agreed	(R 10,837.25=00)				
	R 97,535.25=00				
On previous payment up to P-(26)	(-) R 91,58,046=00				
	Continuation/				
	R 5,95,479=00				

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					3. F R 5, 95, 479 cov
<del>A</del>					
<del>04.03.2021</del>					
<del>JE</del>					
<del>51311</del>					
<del>AN2</del>					
Note - Work has been completed as per specification and available land.					
<del>A</del>					
<del>04.03.2021</del>					
<del>JE</del>					
<del>81312</del>					
<del>AN2</del>					
<del>3. F R 5, 95, 479 cov</del>					
<del>JE</del>					
<del>51311</del>					
<del>AN2</del>					
<u>Upto date material statement</u>					
① Soil -	3662.655 m <sup>3</sup>				
② Local sand -	13.45 m <sup>3</sup>				
③ Coarse sand -	610.21 m <sup>3</sup>				
④ Bricks -	15,440 nos				
⑤ Stone aggregates -	1899.89 m <sup>3</sup>				
⑥ Emulsion (SS-1) -	3.027 m <sup>3</sup>				
⑦ Emulsion (RS-1) -	0.979 m <sup>3</sup>				
⑧ Bitumen (S-90) -	6.766 m <sup>3</sup>				
<del>A</del>					
<del>04.03.2021</del>					
<del>JE</del>					