

Katholic Church Paschim Baria of
Bhumdajil Post-24
Shedule XLV Form No. 134.

Bilkramgarh DIVISION

Dakoukh SUB-DIVISION

Measurement Book — 390

Three hundred
thirty only
25 MBD/2019-20

Sch. XIV-Form No. 13-					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
Record Entry					
Name of work	Catholic church				
Location	Paschim Bardui to Bhundadih Batsa				
Agency	Mithi Kshetra Singh				
① P/V G.S.B. grading I					
$\frac{1}{2} \times 6.0 \text{ m} \times 1.25 \times 0.20$	$= 0.75 \text{ m}^3$				
② P/V W.B.M. grading II					
$\frac{1}{2} \times 6.0 \text{ m} \times 1.25 \times 0.075$	$= 0.281 \text{ m}^3$				
Total = 1.031 m ³					
5th and final Bill					
Name of work	Catholic Church				
Location	Paschim Bardui to Bhundadih Batsa				
Agreement No.	255/19-20				
① P/V P.S.M. Coal					
10 $\times 30 \text{ m} \times 3.75$	$= 112.5 \text{ m}^2$				
10 $\times 30 \text{ m} \times 3.75$	$= 112.5 \text{ m}^2$				
10 $\times 30 \text{ m} \times 3.75$	$= 112.5 \text{ m}^2$				
8 $\times 30 \text{ m} \times 3.75$	$= 90.0 \text{ m}^2$				
1 $\times 2.5 \text{ m} \times 3.75$	$= 9.375 \text{ m}^2$				
$\frac{1}{2} \times 6.0 \times 1.25$	$= 3.75 \text{ m}^2$				
	437.25 m ²				
② P/V Coal V.200					
①	$= 437.25 \text{ m}^2$				

Abstract of Qty and cost

(1) Setting out pillars
Vide 18
(a) Bench mark - 2 No.
@ Rs 4369.43 each = 8739.86
(b) Reference pillar -
6 No @ Rs 2003.77 each = 12023.22

(2) clearing and grubbing
of road land side
P-18 = 0.99 ha
@ Rs 49739.47/ha = 49242.00

(3) constn of subgrade
Vide MB No 325 P-2 = 130.96 m³
Vide P-18 = 3080.688 m³ = 3101.68 m³
Vide P-2 = 20.793 m³ = 3232.44 m³
@ Rs 189.60/m³ = 59850.96

$R_3 682914 = 10$

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(4) Box cutting vide					
P-18 = 30.075 m ³					
@ Rs 82.01/m ³					Rs 2466.00
(5) Contn of embankment material obtained from roadway cutting vide					
P-18 = 18.045 m ³					
@ Rs 27.98/m ³					Rs 505.00
(6) P/V G.S.B. grading I					
Vide P-18 = 957.292 m ³					
P-20 = 0.81 m ³					
958.102 m ³					
@ Rs 3291.94/m ³					Rs 315401.40
(7) P/V W.B.M. grading II					
Vide P-19 = 405.00 m ³					
P-20 = 0.28 m ³					
405.28 m ³					
@ Rs 5202.07/m ³					Rs 2106839.00
(8) P/V C.C. Pavement vide					
P-19 = 165.00 m ³					
@ Rs 7648.16/m ³					Rs 1261946.00
(9) P/V Prime coat					
Vide P-20 = 4372.50 m ²					
@ Rs 54.82/m ²					Rs 239700.00
(10) P/V Tack coat vide					
P-20 = 4372.50 m ²					
@ Rs 18.40/m ²					Rs 80454.00

Continuation Rs 7528837.00

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(iv) Octagon - 2 Nos.					
@ Rs 9932.31 each					19965 = 0
(v) 10 works vide P (21-22)					
(a) Erosion excavation in foundation = 15.660 m ³					
@ Rs 285.71/m ³					4474 = 0
(b) P.V. pipe 15 (1:2.5:5) in foundation					
= 2.85 m ³ @ Rs 6254.70/m ³					17825 = 0
(c) P.V. pipe in substructure					
vide P-22 = 15.170 m ³					
@ Rs 7331.99/m ³					110938 = 0
(d) S.P.F 600 mm x 100 mm x 100 mm					
= 12.50 m @ Rs 1184.56/m					14807 = 0
(e) Painting on parapets					
= 12.48 m ² @ Rs 108.98/m ²					1360 = 0
(18) Constn of embankment material obtained from borrow pit					
Crust qty = 7225.25 m ³					
P-24					
Subgrade					3232.64 m ³
Subgrade					3101.68 m ³
G.S.B -					958.102 m ³
W.B.M. Gravel					405.281 m ³
C.C. Pavement					165.0 m ³
roadway cuttip					18.045 m ³
land					2577.46 m ³
					2300.31 m ³ 2446.17
(2) lead 1000 m = 935.5 m ³					
@ Rs 187.23/m ³					175156 = 0
					9406942 = 0

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(22) Level 100 m = 1364.80 m ³					
@ R 132.56 / m ³ - 130918.08					
					R 9587860.00
less 10% (-) R 958786.00					
					R 8629074.00
Debit P.V. Bill (-) R 670560.00					
work has been completed					R 1923414.00
14/6/22					
J.E.					
12/06/22					
DE					
CAF					
21/07/22					
CE					
up to date					
Material Statement					
(1) Earth - 5532.959 m ³					
(2) GSB - 958.102 m ³					
53-9.5 mm - 574.861 m ³					
@ R 52.30 / m ³ - 30032.40					
9.50 mm - 4.75 mm - 229.9403 m ³					
@ R 41.89 / m ³ - 19162.00					
Sand - 344.916 m ³					
@ R 162.30 / m ³ - 55980.00					
(3) WBM 90 mm - 405.281 m ³					
metal - 490.39 m ³					
@ R 467.20 / m ³ - 229110.00					
Screening material - 97.267 m ³					
@ R 351.99 / m ³ - 34237.00					
(4) C.C. Pavement - 165.00 m ³					
chips - 148.50 m ³					
@ R 538.67 / m ³ - 79992.00					
sand - 74.25 m ³					
@ R 162.30 / m ³ - 12051.00					

Continuation