

4th and Final Bill.

14

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W:-	Const. of Road from				Balarahi
	to Bhorher Chamar tol (MHGysc)				
Agency:-	Sri Ajay Kumar Jha				
Apr NO-	43 SBD/19-20				
D.O.S-	2	1-9-	19		
D.O.C-	20	6-	20		

Record Entry.

① P/L GSB with app. quality of
matt. — all comp job — SDE

$$11 \times 4.05 \times 0.20 = 8.91 \text{ M}^3$$

extra widening

$$2 \times \left(\frac{8.50 + 3.75}{2} - 3.75 \right) \times 0.20 = 9.50 \text{ M}^3$$

$$18.41 \text{ M}^3$$

② P/L WPM gr-III with app. quality

of matt. — all comp job — SDE

$$3 \times 30 \times 3.75 \times 0.075 = 25.31 \text{ M}^3$$

$$1 \times 26 \times 3.75 \times 0.075 = 7.31 \text{ M}^3$$

extra widening

$$20 \times \left(\frac{8.5 + 3.75}{2} - 3.75 \right) \times 0.075 = 3.10$$

$$35.62 \text{ M}^3$$

③ P/A Prime coat. — all comp
job — SDE/A

$$27 \times 3.75 = 97.50 \text{ M}^2$$

$$26 \times 3.75 = 97.50 \text{ M}^2$$

extra widening

$$20 \times \left(\frac{8.5 + 3.75}{2} - 3.75 \right) = 47.50 \text{ M}^2$$

$$145.00 \text{ M}^2$$

④ P/A Jack coat. — E/P

Continuation

Qty same as item ③ 145.00 M²

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
less crust —				(-)	2156.561
(G.S.B., Gr-UT, H.S.S., Subgrade)					2384.809M ²
less for improvement				(-)	168.10M ²
$2 \times 7 \times 100 \times \frac{0.5+0.3}{2} \times 0.90 =$					2216.809M ²
(i) lead 100M - 80% $\times 2216.809$					= 1773.44M ³
(ii) lead 1000M - 20% $\times 2216.809$					= 443.36M ³
hushu					
15/01/22					
T.E.					

Abstract of cost.

① E/W excavation in found ⁿ				
QVTHB P-10	59.59 M ³			
@ Rs	261.90		Rs	15607.10
② P/L Rec M15 in found ⁿ				
QVTHB P-10	9.17 M ³			
@ Rs	6395.10		Rs	58642.10
③ P/L Rec M20 in Sub SW				
QVTHB P-10	67.48 M ³			
@ Rs	7348.23		Rs	495859.10
④ P/L Rec NP3 H.P. 1000mm dia				
QVTHB P-10	15.10 M			
@ Rs	4001.48		Rs	60022.10
⑤ Setting out Pillars				
QVTHB P-10	8 Nos			
@ Rs	2517.86		Rs	20143.10

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(ii) 600 x 450 mm rectangular					
3 Nos					
@ Rs 5467.55					Rs 16403.40
(19) Road marking					
PUTAB P-15					207.10 M ²
@ Rs 850.93					Rs 170186.11
(20) white washing					
PUTAB P-16					41.28 M ²
@ Rs 108.98					Rs 4499.6
					Rs 6753990.40
Less 0.07%					(-) Rs 4728.40
					Rs 6749262.40

Less Prev. Pay (-) Rs 5943408
Rs 805854.40

Indin

15/01/22

J.E.

Certify that work has been completed as per specification and no dues to Contractor.

Indin

15/01/22

J.E.

Continuation