

Abstract of cost

20

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Const. of benchmark & reference pillars					
0.530 KM Vide TMB Page ①					
@ Rs 381503/KM = Rs 2022.00					
② Const. of reference pillars/ bungee					
0.530 KM Vide TMB Page ①					
@ Rs 172664/KM = Rs 915.00					
③ Clearing & grubbing road land					
0.212 Ha Vide TMB Page ⑤					
@ Rs 52970.34/Ha = Rs 11230.0					
④ Const. of emb. with material obtained from borrow pits					
90.00 m ³ Vide TMB Page ①					
@ Rs 190.35/m ³ = Rs 17132.00					
⑤ Const. of subgrade & earthen Shoulders					
401.101 m ³ Vide TMB Page ③					
302.044 m ³ Vide TMB Page ③					
436.589 m ³ Vide TMB Page ⑤					
1139.734 m ³ @ Rs 209.91/m ³ = Rs 239242.00					

Gr - Rs 270541.00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
32) P/V R.C. M 30 in approach					
Slab					
10.92 m ² Vide TMB Recd (10)					
@ Rs 9672.86/m ² = Rs					105628.00
33) P/V & dressing 75 mm R.C. cleaning course (M-30) ...					
1.249 m ² Vide TMB Recd (11)					
@ Rs 1079 1.39/m ² = Rs					89018.00
4) Const. of emb. with material obtained from borrow pits ...					
25.00 m ² Vide TMB Recd (11)					
@ Rs 190.35/m ² = Rs					5520.00
					Rs 9108012.00
Add labour cess @ 1%.					Rs 91080.00
Add CST @ 12%.					Rs 1092961.00
Add S.Fee vide Page (13)					Rs 74557.00
					Rs 1036650.00
17.72					
J.R.					
17.72					
AE					
17.72					
21.11.22					

Name of Work -
Situation of work -
Agency by which work is executed -
Date of measurement -
No. and date of agreement -
(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Bhagat Mahto Tola to					
Ramswarup Paswan ke Ghar					
Baisa Pahar Hote Hue Paswan					
Tola Tak.					
Name of Agency - Sri Kartik Prasad,					
Agreement No - SBD/2021-22					
Agreement Value - Rs 10924608.00					
Const. cost - Rs 10508397.00					
Maint. cost - Rs 416211.00					
Date of commencement - 25.03.2021					
Date of completion - 24.12.2021					
Rate Approved - As per Estimate					
work Done					
Roadwork					
Record measurement Dated - 2.12.21					
① Const. of Benchmark & reference					
Pillars - - - -					
1x 0.530 KM = 0.530KM					
② Cost. of reference pillars/					
burzees - - - -					
1x 0.530 KM = 0.530KM					