

शत 354' m/R

Repair of Road from Pouthu Road to Itarh
Schedule XLV-Form No. 134

समाप्त अथवा
अन्य कारणेन
अवरोधित नसल्याने

DIVISION

Ratigang **SUB-DIVISION**

Sada Shiva Infrastructure Pvt. Ltd.

MEASUREMENT BOOK

No-807

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	2x	4x	4.40x	0.60	19.20m ²
	2x	2x	4.40x	0.60	9.60m ²
	2x	4x	0.40x	0.60	1.92m ²
					30.72m ²
As per 17/3/2022 J.E. As per 18/3/2022 J.E.					
900m work done satisfactory as per Agreement. Rest length not done due to Public Hindrance As per 17/3/2022 J.E.					

Material Statement

Earthwork -	661.50m ³
Stone Metal -	161.721m ³
Sand -	32.408m ³
Sc. Material	23.40m ³
Binding Material	2.586m ³
Emulsion (SS-1) -	0.692MT
Emulsion (RS-1)	1.216MT
Bitumen (S-90) -	11.748MT
Stonechip -	149.131m ³
As per 17/3/2022 मा.प. से संतुष्ट है। Ravindra Kumar Singh	

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract of Est					
(1) P/V cleaning and grubbing of road land 0.36 Hect vide Page (1) @ Rs 49496 = 70/Hect - Rs					17819 = 10
(2) P/V Const of Subgrade 1 Earthen Scarifying 102.50 m ³ vide Page (1) @ Rs 15 = 40/m ³ - Rs					1502 = r 1571 = 10
(3) P/V Const of Subgrade 2 Earthen Shoulder 661.50 m ³ vide Page (4) @ Rs 176 = 75/m ³ - Rs					116920 = 10
(4) P/V Const of G.S.B Gr 5 63.298 m ³ vide Page (2) @ Rs 1784 = 58/m ³ - Rs					112960 = 10
(5) P/V Laying Spreading and Compacting WBM Gr II 32.334 m ³ vide Page (3) @ Rs 3081 = 45/m ³ - Rs					99636 = 10
(6) P/V Laying Spreading and Compacting WBM Gr III 61.145 m ³ vide Page (4) @ Rs 2882 = 04/m ³ - Rs					176222 = 10
(7) P/V and applying Primer Coat with Bitumen Emulsion (SS-1)					Rs 525128 = 10

Continuation

525059 =

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
815.27 m ² vide Page (4)					
@ Rs 40293/m ² - Rs					33369=w
(8/8) Plv and applying Jack Coat (RS-1) -					
1024.12 m ² vide Page (5)					
@ Rs 13289 m ² - Rs					14225=w
(9/9) Plv laying rolling of Close graded Primix					
1024.10 m ² vide Page (5)					
@ Rs 17320/m ² - Rs					177169=w
(10/10) Plv and applying Jack Coat with emulsion					
3398.00 m ² vide Page (5)					
@ Rs 11265/m ² - Rs					39587=w
(11/11) Plv and laying S.D.B.C					
84.951 m ³ vide Page (6)					
@ Rs 73312/m ³ - Rs					622837=w
(12/12) Plv R.C.C. M15 KM Stone					
02 Nos vide Page (6)					
@ Rs 204829/each - Rs					4098=w
(13/13) Plv R.C.C. M15 grade 200 MM Stone					
04 Nos vide Page (6)					
@ Rs 594289/each - Rs					2380=w
					1418793=w

1418724

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(14) Plv Place Identification					
0.96 m ² vide Page (6)					
@ Rs 12925-00/m ² = Rs					12408 = w
(15) Plv Place Identification					
10 m² vide Page					
(15) Plv and fixing					
(16) 600 mm triangular					
03 Nos vide Page (6)					
@ Rs 3712-54 each = Rs					11138 = w
(15) Plv and fixing					
(17) 600 mm Circular					
02 Nos vide Page (6)					
@ Rs 3881-08 each = Rs					7762 = w
(17) Plv and fixing					
(18) 600 mm x 450 mm rectangular					
03 Nos vide Page (6)					
@ Rs 3741-26 each = Rs					11224 = w
(18) Plv and laying of					
(19) hot applied thermoplastic					
180.10 m ² vide Page (7)					
@ Rs 735-40/m ² = Rs					132372 = w
(19) Plv and fixing					
(20) typical MMSY Bond					
01 Nos vide Page (7)					
@ Rs 9085-55 each = Rs					9086 = w
					Rs 1602783 = w

1602714

Continuation

D.R. 1602714 =

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(20) Plv Gypsum					
(21) Stone					
10 Nos vide page (7)					
@ Rs 490 = 91/lead - B					4909 = w
(21) Plv Brick masonry					
(22) Work					
5.76 m ² vide page (7)					
@ Rs 5072 = 91/m ³ - B					29220 = w
(22) Plv Plastering m					
(23) Brick work					
40.32 m ² vide page (7)					5994 = w
@ Rs 148 = 66/m ² - B					5394 = w

(23) 24	Plv Painting two				
	Coat including Primer				
	30.72 m ² vide Page (8)				
	@ Rs 95 = 63 / m ² — Rs			2938 = w	
		1645775	Rs	1645244 = w	
	Add 12% GST —	1174972	Rs	197429 = w	
	Add 1% L. Cess	16458	Rs	16452 = w	
		1859726	Rs	1859125 = w	
	Amount				
	17/3/2022				

Sch. XLV-Form No. 134

Particulars	Details of actual measurement		Contents of area
	No.	D.	
R -	58275		
	54765 = r		
	23172 = r		
S.F -	21721 = r		
<u>1st on A/c Bill</u>			
Bill value - 1859726 = r			
<u>Memo of payment</u>			

① I.T	2% -	37195 = 00
② C.H.S.T	1% -	18598 = r
③ S.H.S.T	1% -	18598 = r
④ L.C.S.S	1% -	18598 = r
⑤ S.D.	5% -	92987 = r
⑥ Royalty	-	58275 = r
⑦ S.Fee	-	23172 = r
		267423 = r
⑧ Transfer to Agency	-	1592303 = r
		1859726 = r

Vr. No. / date

passed for = 18,59,726 = r (= Eighteen lakhs
fifty nine thousand seven hundred
twenty six only.)

Continued
Executive Engineer
H.W.D. Works Division
Daudnagar (A. Bad)
18/4/22

Continuation