

12/10/75

ਪਿੰਡ ਗੁਰੂ ਦੇ ਗੁਰੂ ਸਿੰਘ

(ਬਾਟੂ ਬਿਘਾ)

Schedule XLV-Form No. 134

Arudol **DIVISION**

KURTHA

Executive Engineer SUB-DIVISION

R.W.D. (W) Division

Arwal

MEASUREMENT BOOK

565

प्रमाणित किया जाता है कि इस
मापी पुस्तक में कुल 100 पन्ना मशीन
मुद्रित अंकित हैं। जो श्री ठाकुर
पवन सिंह (सहायक अभियंता)
कार्य अवर प्रमण्डल, कुर्या के
नाम से निर्गत किया जाता है।

19/8/19
Executive Engineer
R.W.D. (W) Division
Laxmi Arwal
19-8-19

Sch. XLV-Form No. 134

_____ DIVISION
_____ SUB-DIVISION

Measurement Book

No. 565

Name of officer _____

Date of first entry _____

Date of last entry _____

3rd & final Bill

13

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

Name of work - Kijeth Kijetha road
to Bhattu Bigha

Agency - Sai Shambhu Sharn Singh

At: -

Agreement No - 30/SAD/MMGsy/2019-20

Date of commencement - 8.8.2019

Date of completion - 17.6.2020

Measurement

1) Providing and applying Primer
Coat with emulsion (RS-1)

5	30.00	3.75	=	562.50 m ²
---	-------	------	---	-----------------------

1	18.00	3.75	=	67.50
13.00	$\frac{10.00 + 6.00 + 3.75}{3}$			85.58
			=	715.58 m ²

2) Providing & applying Tack Coat
with Emulsion (RS-1) - do -

5	30.00	3.75	=	562.50 m ²
---	-------	------	---	-----------------------

1	18.00	3.75	=	67.50
13.00	$\frac{10.00 + 6.00 + 3.75}{3}$			85.58
			=	715.58 m ²

3) Providing laying & rolling MSS
20 mm thick - do -

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
11) Providing & applying Road marking with HATC with glass beads as per do — do — (for BT surface)					
	2	05 30.00	30.00	0.100	30.00m ²
	2	1	18.00	0.100	3.60
	2	1	13.00	0.100	2.60
					= 36.20m ²
for zabara	5	X 0.8		=	4.00
					40.20m ²
Amresh 28/5/22 3rd & final Bill					
Name of work - Kurtha Kinjar road to Bhattu Bigha					
Agency - Sri Shambhu Sharn Singh					
At:-					
Agreement No -					
Date of Commencement - 8.8.2019					
Date of Completion - 15.6.2020					
Actual Date of Completion - 28.5.22					
ABSTRACT OF COST					
1) Providing & fixing bench mark					
Pillar as per — do —					
Qty vide TMB, P = 9					
1.00 Nos @ Rs = 3748.93/km —					Rs = 3749.00

Continuation

Continuation