

1st ON A/c Bill

Name to work—

1

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Works—Construction of road & culvert from Rampur to Jindhar to Pan Chok.					
Under mmGSY (SC)					
Agency—Sri Akhileshwar Kumar Singh					
Agreement No 60/SBD (mmGSY-SC) 2021					
Agreement Value (C) Rs 9960423=00					
(M) Rs 1568832=00					
Date of Start		22/01/2020			
Date of Completion		21/09/2021			

Date of measurement—10/03/2021

RECORD MEASUREMENTS:-

①	Construction of reference pillar/burfee making benchmark	1.32 Km
②	Construction of reference pillar/burfee — do as per E/P	1.32 Km
③	Cleaning & grubbing road land — do as per E/P	
	18 x 3000 x 2 x 1.50 =	162000 m ²
	25 x 3000 x 2 x 1.50 =	225000 m ²
	Continuation	387000 m ²

ABSTRACT OF COST:-

22

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Construction of reference sinking benchmark					
Qty Vide TMB P-019/m					
1.320 Km @ Rs 5468.59/Km					Rs 7,219=00
② Construction of reference pillar/burj-ee					
Qty Vide TMB P-719/m					
1.320 Km @ Rs 3141.90/Km					Rs 4147=00
③ Clearing & grubbing dead land					
Qty Vide TMB P-029/m					
0.39 Ha @ Rs 513738/Ha					Rs 19994=00
④ Construction of embank- ment with approved materials lead 1000m					
Qty Vide TMB P-189/m					
609.00 m ³ @ Rs 189.95/m ³					Rs 1,15680=00
⑤ Excavation for roadway in soil using manual means					
Qty Vide TMB P-119/m					
104.37 m ³ @ Rs 75.50/m ³					Rs 7880=00

Continuation CO Rs 1,54,870=00

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
③③ 43 Supplying, fitting & placing HYSD bar reinforcement - do - do as per B/s					
Rty Vide T m B P. 079 Item 1				4.583 mt	
P-10 9 Item 3				2.25 mt	
				6.83 mt	
Limit to				6.04 mt	
@ Rs 51747.26/mt					Rs 312553=00
Total					Rs 8531043=00
Less 0.11% as per agreement (-)					Rs 9384=00
					Rs 8521659=00
③④ 45 Add GST 12%					Rs 10,23725=00
					Rs 10,22599=00
④⑥ 46 Add Cells 1%					85216=00
					Rs 85316=00
④⑦ 47 Add S.F.					Rs 88779=00
					Rs 9728857=00
④⑧ 10/06/22 JE					Rs 9718353=00
					Rs 9718253=
④⑨ 28/7/22					

Continuation