

Аба-Саадам Руд Род-Нуга хелайга upto каагахат
Road (Alt ch - 2.20 km)

Schedule XLV Form No. 134. F2P

Бикдамгаант DIVISION

Бикдамгаант SUB-DIVISION

Measurement Book 601

05-06-2022

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Continuation

Record entry
208-06-2022

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1/2) providing P.C.C. mix (1:2:5) concrete for plain concrete					
1 x 15.0 x 2.4 x 0.20 =					7.2
1 x 30.0 x 2.45 x 0.20 =					14.7
1 x 30.0 x 2.5 x 0.20 =					15.0
1 x 16.0 x 2.40 x 0.20 =					7.68
					<u>44.58 m³</u>
					→ 44.58 m ³
AA					
08-06-2022					
24/6/22					

<u>Record entry</u>					
16-06-2022					
3) providing P.C.C. mix (1:2:5) concrete in open foundation below ground level					
1 x 15.0 x 2.30 + 1.55 x 1.9 =					54.86
1 x 30.0 x 2.3 + 1.55 x 1.8 =					103.95
1 x 30.0 x 2.3 + 1.55 x 1.9 =					109.72
1 x 16.0 x 2.2 + 1.45 x 1.7 =					49.64
					<u>318.17</u>
					m ³
L/m it 315.90 m ³					
Continuation → 315.90 m ³					
AA					
16-06-2022					
24/6/22					

Record on my

26-06-2022

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
1/8) LBM Trading					
	2	30.0	3.75	0.075	16.88
	1	9.0	3.75	0.075	2.53
					19.41
					m ²
Limit 14.08m ²					
					→ 14.08m ²
AA					
26-06-2022					
26/06/22					

Record on my

28-06-2022

1/9) providing and applying primer coat with bituminous emulsion (35-1)					
	2	30.0	3.75		225.0
	1	9.0	3.75		33.75
	1	20.0	3.75		75.0
					333.75m ²
Limit 187.50m ²					
					→ 187.50m ²

AA
28-06-2022
28/06/22

Continuation

5

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

Continuation

30-06-2022

Sch. XLV-Form No. 134					
Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
8) Construction of embankment with approved material obtained from borrow pit					
					1000 m
$1 \times 15.0 \times 2.6 \times 0.5 =$					19.5
$1 \times 15.0 \times 1.6 \times 0.20 =$					4.8
$1 \times 15.0 \times 1.6 \times 0.5 =$					12.0
$1 \times 15.0 \times 0.6 \times 0.20 =$					1.8
$1 \times 7.0 \times 2.6 \times 0.6 =$					10.92
$1 \times 10.0 \times (2.6 + 1.6) \times 0.2 =$					8.4
$1 \times 15.0 \times (1.0 + 1.3) \times 0.2 =$					6.9
					64.32
					m
Limit 33.75m					→ 33.75m
AD					
30-06-2022					
D. G. Joshi					

Continuation

IS+ and Final Bill

7

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name/Work - Ana-Sawam					
Opnd Road - Niugekhut					
- 2.25 m upto Karakat Road					
Catch - 2.25 m Under					
FDR Scheme					
Need - F.D.R					
Name/Agency - Sammi Kumar					
Agreement No - 16 FDR/2022					
04-06-2022					
Date of Start - 04-06-2022					
Date of completion - 03-03-2022					
1) Earthwork in excavation					
for structure -					
459.0 m ³ D.V.7 M.B.P.N. 01					
→ 459.0 m ³					
2) providing R.C.C M15					
(1:2:5:5) concrete in					
open foundation -					
44.58 m ³ D.V.7 M.B.P.N. 02					
→ 44.58 m ³					
3) providing R.C.C M15 (1:2:5:5)					
concrete in open					
foundation					
below G.L					
315.90 m ³ D.V.7 M.B.P.N. 02					
→ 315.90 m ³					

Continuation

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
4) plain Cement concrete m/s in substructure Above G.L.					
222.01 m ³ Q.V. M.R.P.N-03					→ 222.01 m ³
5) provision weep holes in Retaining wall					
170 m Q.V. M.R.P.N-03					→ 170 m
6) constructing concrete sub base by providing coarse gravel material					
27.94 m ³ Q.V. M.R.P.N-03					→ 27.94 m ³
7) W.B.M. Grading					
14.08 m ³ Q.V. M.R.P.N-04					→ 14.08 m ³
8) provision and applying primer coat with bitumen emulsion (15%)					
187.5 m ² Q.V. M.R.P.N-04					→ 187.5 m ²
9) provision and apply Tack Coat (RS-1)					
187.5 m ² Q.V. M.R.P.N-05					→ 187.5 m ²

Continuation

Continuation

Abroad / 1911
140 and Final Bill

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Area - Saravali					
Upd Road - Nings Khebooy					
Upd Road - Katak Road (12-22)					
Under FDR Scheme					
Under FDR					
Agreement No. - 16 FDR No 21-22					
Name of Agency - Pannikumar					
Date of Bill - 04-06-2022					
Date of completion - 03-09-2022					

1) Earthwork excavation for structure
 459.0m³ (117 MRP N-07)
 @ Rs 314.41/m³ — Rs 144314

2) providing P.C.C m 15 (1:2.5:5) concrete in open foundation — as per 250
 44.58m³ (117 MRP N-07)
 @ Rs 4893.26/m³ — Rs 218142

3) providing P.C.C m 15 (1:2.5:5) concrete in open foundation —

Continuation

below 5
 315.90m³ (117 MRP N-07)
 @ Rs 5856.54/m³ — Rs 1850081
 Rs 2212537

BIF 2212537

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
4) plain cement concrete					
4) m.e. m. p. b. 104/148					
Above G.L.					
222.01 m ³ @ V7 MR PN-08					
@ Rs. 5703.10/m ³					Rs. 126747
5) providing weep holes in					
Retaining wall					
170 M. 10 V7 MR PN-08					
@ Rs. 116.77/each					Rs. 19851
6) construction of concrete					
sub-base to road					
concrete grade 1 m. m. m.					
— 21.18 x 2.50					
27.94 m ³ @ V7 MR PN-08					
@ Rs. 2565.50/m ³					Rs. 71680
7) W.B.M. Grading					
14.08 m ³ @ V7 MR PN-08					
@ Rs. 3504.27/m ³					Rs. 49341
8) prime coat (SS-1)					
187.50 m ² @ V7 MR PN-08					
@ Rs. 53.70/m ²					Rs. 10086
					Rs. 363097

Continuation

BIB 3630971.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
9/10) provide and apply Tann Seal with bitumen emulsion (R.S.) 187.5 m ² @ 17 m ² R.N. 08 @ 18.03/m ² — 3381-					
10/11) Mix Seal Surface 187.5 m ² @ 17 m ² R.N. 09 @ 225.89/m ² — 42354-					
11/8) Construction / embankment with approved material object.					
for borrow pit area - 1000 m ² 33.75 m ³ @ 17 m ² R.N. 09 @ 226.11/m ³ — 7631-					
					R 3684337-
Add 1% I.C.					— H 36843-
Add 12% D.S.T.					— H 442120-
Seigniorage Fee					R 37469-
374685 x 10%					R 4200769-
P.N. 14					
below 0.25%					— R 10502-
					R 4130267-
05-07-2022 J. L. S. K.					

Continuation

C. 28
09/10/22
J. L. S. K.