

प्रमाणित किया जाता है कि इस भाषा पुस्तिका में
प्रमाण से छप्पे कुल-100 (एक सौ) पृष्ठ अंकित हैं।
श्री... 31247 1216
सहायक अभियन्ता, ग्रामीण कार्य विभाग, कार्य अवर
प्रमण्डल... 285 के नाम से निर्गत
किया जाता है।

कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग
कार्य प्रमण्डल, बिहार शरीफ

Reissue to Binod Kumar Singh
JE Rakui

8/3/22

Sch, XLV-Form No. 134

बिहार शरीफ

DIVISION

285

SUB-DIVISION

Measurement Book

No. 3075

Name of Officer

श्री/अभियन्ता सिंह

Date of first entry

9/3/22

Date of last entry

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	1 st on A/c Bill				
Name of work	construction of Rec				
Bridge	in Panchare river near				
Savali village middle school Savali					
and Shive mandor.					
Agency	Baig Nath Hirman Juelwa				
Pvt. Ltd.					
Agreement No	SBD - 02/2021-22				
Agreement Rate	16.11 % Below of Bof Rate				
Agreement Amount	Rs 400 18416/-				
Date of Commence	16/11/2021				
Date of Completion	15/11/2022				
Date of Entry	02/5/22				
(1) Earth work in excavation					
for structure - - - all					
complete job					
Qty vide TMB	Page 7	=	852.62 m ³		
(2) providing RCC m15 in					
open foundation - - - all					
complete job					
Qty vide TMB	Page 7	=	38.73 m ³		
(3) Reinforced cement concrete					
m30 in sub structure					
- - - all complete job					
Qty vide TMB	Page 10	=	216.90 m ³		
vide TMB	Page 11	=	151.20 m ³		
					368.10 m ³
					/

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			88	R 130	84692.00
(i) RCC m30 in substructure					
Qty = 368.10 m ³					
CB 646.53 $\times \frac{10}{100}$ / m ³ = R					23799.00
(ii) construction of Embankment					
Qty = 5398.75 m ³					
CB 34.81 $\times \frac{10}{100}$ / m ³ = R					18793.00
(iv) GSB Qty = 1814.40 m ³					
CB 462.86 $\times \frac{10}{100}$ / m ³ = R					83981.00
(v) WBM3 Qty = 478.14 m ³					
CB 637.37 $\times \frac{10}{100}$ / m ³ = R					30475.00
				R 132	41740.00
Less: Delay Rate					
at 16.11% agreement				CB R 2	CB 2133244.00
					R 11108496.00
By Supt	02/5/22				
JB					
By Supt	03/5/22				
AG					