

Schedule XLV-Form No. 134

P/N:- Sathvitta Pmasy Road to masjid Tola

R.M.D WORKS

DIVISION

KISHANGANGI-1

R.M.D WORKS
KOCHADHAMAN

SUB-DIVISION

3208

Measurement Book

Asemchi- MD Gaznafar Rabgami,

3rd and Final Bill

17

Sch. XLV—Form No. 134


Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work — Construction of Road from Satbhitta PHGSY.					
Road to Mastrol Tola					
Agency — MD. Raznatar Rabanni					
Agg. No — 83 MHGSY/EDB/2020-21					
Date of Commence — 15/06/2020					
Date of Completion — 14/03/2021					
Actual completion — 20/03/2022					
Date of entry — 20/03/2022					
work done —					
(1/6) Construction of embankment with approved materials					
do do					
$2 \times 16 \times 20m \times 0.60 \times 0.30 = 172.80$					
$2 \times 1 \times 20m \times 0.60 \times 0.30 = 7.20$					
					180.00m ³
					Limit 178.60m ³
(2/7) Construction of subgrade and of shoulders — do all up					
$2 \times 220m \times 1.182 \times 0.075 = 88.99$					
$2 \times 220m \times 1.388 \times 0.20 = 122.14$					
$2 \times 200m \times 0.375 \times 0.160 = 86.00$					
$2 \times 200m \times 0.375 \times 0.075 = 16.88$					
$2 \times 200m \times 0.375 \times 0.100 = 22.50$					
					286.51m ³
(3/10) Providing primer coat					
do do					
$7 \times 20m \times 3.75 = 787.50$					
$1 \times 10 \text{ contributions} = 37.50$					


Abstract of cost

20

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1) Provisioning Benchmark pillar — do — all exp					
1 nos page (12) w (1)					
① 4496.39/each —					4498=
(2) Provisioning Reference pillar — do — all exp					
2 nos page (12) w (2)					
① 2043.77/each —					4088=
(3) Cleaning and Grubbing road land — all exp					
0.36 Hect page (12) w (3)					
① 49496.70/Hect —					17819=
Work — do — all exp					
5.25 m ³ page (12) w (10)					
① 74.10/m ³ —					389=
(4) Construction of embankment with approved materials —					
3.15 m ³ page (14) w (11)					
① 26.06/m ³ —					82=
(5) Construction of embankment with approved materials —					
260.70 m ³ page (12) w (3)					
① 180.86/m ³ —					54080=
(6) Construction of embankment with approved materials —					
178.60 m ³ page (17) w (1)					
① 174.83/m ³ —					31225=
Continuation					
					92132=


 20/3/2022
 J-P


 2/04/21
 A.E.