

17/05-06-21

16/10-03-22

R 733571500

R 383501500

Cont. 2 Maint. Of Road from Belon to Kamnagar.
Via Harijan Tola Baliga Talkar Balugary.
Schedule XLV-Form No. 134 II
CHTO MMGY (ST)

M/S New Niman Construction.

Ag. No - 48 (J82) / 2020-21

BARJOI

DIVISION

Kadwa.

SUB-DIVISION

M.R. No - 1434.

MEASUREMENT BOOK

ABSTRACT

3rd and final Bill

16

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	Ø.	
Name of Work — Const. & Maint. of Road Belm to Ramnagar via Hariganola Balija Jalkar Baluganj under MMGS (ST).					
Agency — M/s Nav Nirmar Construc - Han					
At — Dwigasthan Chowk, Kathon Pinner 854/05/11					
Aggrate. — 48 SRD/2020-21					
Date of work order — 03.06.2020					
Date of Completion — 02.06.2021					
1/1 P/v & fixing of Working Benchmark pillars					
2.0 Nos vide T.M.B.P (11) @ Rs. 4349.90/each — Rs. 8699/-					
(ii) P/v & fixing of Reference pillars					
6.0 Nos vide T.M.B.P (11) @ Rs. 1985.84/each — Rs. 11915/-					
2 1/2. Clearing and grubbing road land					
11091.00 m ² vide T.M.B.P (11) @ Rs. 51133.76/m ² — Rs. 55,735/-					

Continuation

