

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमण्डल, फुलपरास
पत्रांक २१३/..... फुलपरास / दिनांक 25/05/2022

प्रेषक :- कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमण्डल, फुलपरास।

सेवा में,
अपर-मुख्य-कार्यपालक पदाधिकाारी
ग्रामीण कार्य विभाग
विश्वेशरैया, पटना।

विषय :- **MMGSY (W.B)** योजनान्तर्गत चल रहे योजनाओं हेतु आवंटन उपलब्ध
कराने के सम्बंध में।

महाशय,

उपर्युक्त विषयक के सम्बंध में कहना है कि MMGSY (W.B) योजना हेतु अधियाचना
विहित प्रपत्र में Utilization संलग्न कर आवश्यक कार्रवाई हेतु समर्पित की जाती है।

अनु०-1. Utilization

विश्वासभाजन

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमण्डल, फुलपरास
25/05/2022

FORM GRF 19-A
PIU:- E.E., R.W.D. Works Division, Phulparas

Form of utilization certificate up to the month of 10 May-2022
M.M.G.S.Y (WB)

Sl. No.	Name of Scheme	Sanction No & Date	Amount Received (In Rs. Lacs)	Particulars
1.	Construction of Road Under M.M.G.S.Y (WB)	Lt. No-226, Dt.- 01.02.2022	1457.84214	Certified that out of RS. 2088.22473 Lac received upto Date Alloutment in favour of E.E.R.W.D works Divi Gogri a sum of Rs. 2088.20559 Lacs has been utilized for the purpose of M.M.G.S.Y (WB) .Schemes as given in the margin for which it was sanctioned and that the balance of Rs 0.01914 Lacs remaining unutilized at the end of the period under.
		Lt. No-240, Dt.- 22.02.2022	445.78566	
		Lt. No-249, Dt.- 03.03.2022	52.79157	
		Lt. No-161, Dt.- 14.03.2022	131.80536	
TOTAL :-			2088.22473	

2. Certified that I have satisfied myself that the condition on which the grants-in -aid was sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.

Kind of Checks exercised :-

Works have been supervised by Executive Engineer/ Superintending Engineer.

Periodical inspection has been conducted by E.E./S.E

Construction material have been tested.


Measurement have been recorded in the M.B.s and testcheck conducted by the Assisstand

All other codal formalities have been observed.

3. Physical progress achieved :-

Construction of Road works

Construction of CD works



Executive Engineer
R.W.D.Works Division
Phulparas
Shri
28/05/2022

Rural Works Department, Works Division, Phulparas

MMGSY World Bank Allotment & Expenditure RoadWise

Name Of Division:- R.W.D. Works Division, Phulparas

S. No	Name of Road	Package No	Contractor Name	Agreement No	Administrative Sanction		Agreement		Allotment Receivedd (In Lacs)	Total Expenditure as Per MIS (In lacs)	Value of Measurement (In lacs)	Current Demand (In Lacs)	Remarks
					length (K.M)	A.A Amount (in Lakhs)	Main Work	Maintenance					
1	2	3	4	5	6	7	8	9	10	11	13	14	15
1	Rahmaniya Tol to Hudra	MMGSY WB-18-PHULPARAS-01	M/S Jadubansh Kumar Singh	45SBD/2019-20	2.421	210.49800	185.21737	21.88098	130.36003	139.15039	0.00000	0.00000	
2	Ghormohan (Rajdev Yadav Ka Ghar) to Vishunpur Goth				3.115	260.39500	227.47103	28.64628	141.19639	141.19639	0.00000	0.00000	
3	Jhanjhpatti Asha to Balanpatti Tatbandh				1.998	250.04900	151.14514	18.20472	151.14514	142.35478	0.00000	0.00000	
4	Tonyahi Chauk to Shelha				1.507	124.82200	109.94781	12.99142	0.00000	0.00000	0.00000	0.00000	
5	Bhawaniipur to Kusmari	MMGSY WB-18-PHULPARAS-02	Systematic And Advance Construction Private Limited	44SBD/2019-20	2.097	170.78300	144.44250	20.57516	47.68915	47.68915	0.00000	0.00000	
6	Dharam Deeha to Laksaina(Kalesh Paswan Ka Ghar)				2.144	209.44900	183.29438	19.03371	61.57250	61.57250	0.00000	0.00000	
7	Mansapur to Haniraha Rustampur				3.758	352.77800	317.68846	32.61446	176.36567	176.36567	0.00000	0.00000	
8	Dhabahi to Chikni				2.012	169.99400	145.90091	18.41839	52.79157	52.79157	0.00000	0.00000	
9	Mahtour to Rajaure	MMGSY WB-18-PHULPARAS-03	Kumar Piyush Construction Private Limited	61SBD/2019-20	4.941	417.49200	383.81564	47.04799	362.42293	362.42293	0.00000	0.00000	
10	Lakshmipur to Maraiya Balua				2.275	210.71900	194.81157	22.30707	181.72361	181.72361	0.00000	0.00000	
11	Jagatpur Sansatha to Pangachha(Kamat Tol)				2.278	226.32000	211.07000	20.14163	142.32128	142.30214	0.00000	0.00000	
12	Ghuskipatti to Navtol(Ram Prasad Ka Ghar)	MMGSY WB-20-PHULPARAS-01	Fuladev Yadav	14MBD/2020-21	1.565	152.78000	137.57493	13.73813	137.57493	137.57493	0.00000	0.00000	
13	Madhupur To Boraha Mahadev Mandir	MMGSY WB-20-PHULPARAS-02	Fuladev Yadav	14MBD/2021-22	2.407	209.87100	356.70947	23.04890	160.80944	160.80944	0.00000	0.00000	
14	Virpur (Ramashish Yadav Ke Ghar) To Bisanpur	MMGSY WB-20-PHULPARAS-03	Nksp Infra Private Limited	23MBD/2021-22	3.204	322.19900	312.13650	29.21005	92.37036	92.37036	182.48779	90.11743	
	RCC Bridge On Virpur (Ramashish Yadav Ke Ghar) To Bisanpur AT CH. 550 M				28.12 Meter	247.66800	255.95561	1.69901	191.33074	191.33074	237.55484	46.22410	
15	PMGSY (Bhubneshwar Yadav Ke Ghar) to Hariyahi	MMGSY-WB-20-PHULPARAS-04	Rajdhar Kumar Yadav	25SBD/2020-21	1.122	118.07000	102.01075	6.02043	58.55099	58.55099	0.00000	0.00000	
Total =					3653.88700	3419.19207	335.57833	2088.22473	2088.20559	420.04263	136.34153		


 Executive Engineer
 R.W.D. Works Division, Phulparas
 25/05/2022