

Wazirganj Tapowan Road to Kanhai
Bigha.

Schedule XLV-Form No. 134

Under M.M.C. & S.Y. (General)

DIVISION

Sarajani Dahi

SUB-DIVISION

MEASUREMENT BOOK

990

Abstract of Cost.

17

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(i) Culvert work.					
(a) e/w is excavation in foundations.					
vide T.M.B. P-(1) = 58.24 m ³					
					@ 305.42/m ³ \$ 17788.20
(ii) PIV P.C.C (M-15) in foundation					
vide T.M.B. P-(1) = 5.30 m ³					
					@ 4492.39/m ³ \$ 23810.20
(iii) PIV P.C.C (M-20)					
vide T.M.B. P-(1) 37.64 m ³					
					@ 4961.87/m ³ \$ 186765.20
(iv) PIV P.C.C (M-20) in S/S					
vide T.M.B. P-(2) = 26.08 m ³					
					@ 5181.92/m ³ \$ 135144.20
(v) PIV 1000 mm dia of H-P.					
vide T.M.B. P-(2) = 15.0 m ³					
					@ 3774.14/m ³ \$ 56612.20
(vi) Filling in foundations trenches					
vide T.M.B. P-(2) = 15.28 m ³					
					@ 522.31/m ³ \$ 798.20
(vii) PIV Boulder pitching.					
vide T.M.B. P-(16) = 5.57 m ³					
					@ 2037.49/m ³ \$ 11350.20
(2) R.C.C culvert 3x24 span.					
(i) e/w is excavation					
vide T.M.B. P-(9) = 127.60 m ³					
					@ 305.42/m ³ \$ 38972.20

Continuation

\$ 478422.20

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

Continuation

Continuation

19307201300

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
(7) PIV w B.M Grade III				
vide T.M.B. P-10230-625 m ³				
vide T.M.B. P-12-68 m ³				
			243.305 m ³	
			@ 2351.20/m ³	5720.592
(8) Construction of unreinforced pavement				
vide T.M.B. P-113-123.44 m ³				
			@ 5597.286/m ³	690928.2
(9) PIV bridge on edge				
vide T.M.B. P-113-180 m ²				
			@ 459.43/m ²	82697.20
			✓	
(10) Prime coat - PIV 8				
applying prime coat with bitumen emulsion S-S-D.				
vide T.M.B. P-113-2460.24 m ²				
			@ 41.68/m ²	102543.20
(11) Tack coat - PIV 8				
tack coat with bitumen emulsion R-S-D.				
vide T.M.B. P-113-2460.24 m ²				
			@ 14.41/m ²	35452.20
(12) Mix Seal Surfacing				
PIV, Laying and rolling of 20mm thickness as per specification.				

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(12) vide T.M.B. P - (15) 22460-24m ²					
		@	167.993/m ²		413303m ²
(13) Construction of embankment with earthen shoulder with app. material.					
vide T.M.B. P - (15)					
(1) 100M Land 21574.33m ³					
		@	154.98/m ³		243360m ²
(1) 100M Land 2674.71m ³					
		@	192.03/m ³		129565m ²
(14) (1) ordinary K.M. -					
vide T.M.B. P - (15) - 2 plots					
		@	2042.390		40952m ²
(1) 200M stone - 4 Nos.					
		@	582.85/plot		23312m ²
(10) Boundary pillar - 16 Nos.					
		@	524.54/plot		8393m ²
(1) painting tree etc.					
vide T.M.B. P - (15) = 8928m ²					
		@	99.17/m ²		8854m ²
(1) M.H.G. by Information					
+ Maintenance citizen					
3 Nos		@	9272.64/plot		27818m ²
(1) 600M circular					
2 Nos		@	4584.94/plot		9170m ²
(1) 600mm Triangular					
6 Nos		@	3404.61/plot		20428m ²

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(11) 600 x 450 mm Rectangular					
4 Nos @ 4464.11 / each					1785620
(14) octagon					
2 Nos @ 8200.23 / each					1640020
(16) Road marking with hot applied with Thermo plastic					
vide T.M.B. P-(16) 2128.64 m ²					
@ 735.89 / m ²					9466520
(17) Road marking with hot applied with Thermo plastic					
vide T.M.B. P-(16) 39.00 m ²					
@ 870.17 / m ²					3393720
(18) air melting current concrete					
vide T.M.B. P-(16) 22.58 m ³					
@ 493.18 / m ³					127220
(19) air melting existing structure					
vide T.M.B. P-(16) 70.29 m ³					
@ 353.64 / m ³					2485720
					561198320
Add 12% G.S.T					(+1) 67343820
Add 1% Labour cost					5612020
Add signage					8862520
					643016620
Less 12% to per cent					(-1) 7780520
					635236120

Sch. XLV-Form No. 134

B-FB 6352361

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
less previous amount					2657443
					<u>13694918</u>

~~manf~~
15/3/22

~~15~~
15.3.22
15.5.22

~~manf~~
15/3/22

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल, नीमचक बथानी (गया)।

पत्रांक: 341

दिनांक: 24/5/22

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, नीमचक बथानी।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी-सह-सचिव,
बिहार ग्रामीण पथ विकास अभिकरण, पटना।

विषय :- मुख्यमंत्री ग्राम संपर्क योजनान्तर्गत (General) पथों के
अधियाचना के संबंध में।


महाशय,

उपर्युक्त विषय के संबंध में सूचित करना है कि आपके द्वारा उपलब्ध
कराये गये प्रपत्र में वांछित आँकड़ा अंकित करते हुए अतिरिक्त आवंटन हेतु माँग पत्र
समर्पित की जा रही है।

अनुरोध है कि वांछित प्रपत्र में दर्शाए गये राशि के अनुसार निधि इस प्रमंडल
को उपलब्ध कराने की कृपा की जाय।

अनु०:-यथोक्त।

विश्वासभाजन


कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, नीमचक बथानी।

TSR
23/5/22