

Maharaja Aban Branch Chitab kala  
Aunadik under Head NAAARAD

Schedule XLV Form No. 134.

Agar 07-30/20.21

Shenghali

DIVISION

Amal

SUB-DIVISION

Measurement Book

Sangay Kumar Simrahua

1314

## Sch. XLV-Form No. 134

| Particulars                          | Details of actual measurement |    |    |    | Contents of area                                         |
|--------------------------------------|-------------------------------|----|----|----|----------------------------------------------------------|
|                                      | No.                           | L. | B. | D. |                                                          |
| 2nd and final Bill                   |                               |    |    |    |                                                          |
| 2nd on A/c Bill                      |                               |    |    |    |                                                          |
| Name of Works: - Const. of Road from |                               |    |    |    |                                                          |
| Majumdar Upper Morhar                |                               |    |    |    |                                                          |
| (Chitab branch) to Aurachik.         |                               |    |    |    |                                                          |
| Head: - HMGSY (W.B)                  |                               |    |    |    |                                                          |
| Name of Contractor: - Sanjay Kumar   |                               |    |    |    |                                                          |
| Vill - Simratha, P.O. -              |                               |    |    |    |                                                          |
| Kabar, P.S. - Anti, Gaya.            |                               |    |    |    |                                                          |
| Agreement No.: - 07/SBD/2020-21      |                               |    |    |    |                                                          |
| Date of Work Start: - 05.03.2021     |                               |    |    |    |                                                          |
| Date of Completion: - 04.03.2022     |                               |    |    |    |                                                          |
| Date of Measurement: - 27/2/22       |                               |    |    |    |                                                          |
| 04/3/22                              | Acct                          |    |    |    |                                                          |
| 1. Providing, Laying, Spreading      |                               |    |    |    |                                                          |
| and compacting of                    |                               |    |    |    |                                                          |
| WBM Carriageway III.                 |                               |    |    |    |                                                          |
| Starting to R.C.D Road.              |                               |    |    |    |                                                          |
|                                      |                               |    |    |    | $1 \times 10.00 \times 12.25 + 3.75 = 80.00 \text{ m}^2$ |
|                                      |                               |    |    |    | $18 \times 30.00 \times 3.75 = 2025.00 \text{ m}^2$      |
|                                      |                               |    |    |    | $18 \times 30.00 \times 3.75 = 2025.00 \text{ m}^2$      |
|                                      |                               |    |    |    | $1 \times 10.00 \times 10.00 + 3.75 = 68.75 \text{ m}^2$ |
| WIR                                  |                               |    |    |    | $1 \times 10.00 \times 13.75 + 0.00 = 68.75 \text{ m}^2$ |
| R.C.D Road to Vill Nimel.            |                               |    |    |    |                                                          |
| Rd                                   |                               |    |    |    | $11 \times 30.00 \times 3.75 = 1237.50 \text{ m}^2$      |
|                                      |                               |    |    |    | $11 \times 30.00 \times 3.75 = 1237.50 \text{ m}^2$      |
|                                      |                               |    |    |    | $11 \times 30.00 \times 3.75 = 1237.50 \text{ m}^2$      |
| Continuation                         |                               |    |    |    |                                                          |
|                                      |                               |    |    |    | $1 \times 5.00 \times 3.75 = 18.75 \text{ m}^2$          |



Sch. XLV-Form No. 134

| Particulars                              | Details of actual measurement |    |    |    | Contents of area |
|------------------------------------------|-------------------------------|----|----|----|------------------|
|                                          | No.                           | L. | B. | D. |                  |
| W/R - $14.75 \times 7.25 + 0.40 =$       |                               |    |    |    | $27.19 m^2$      |
| " $1 \times 10.00 \times 0.65 + 0.40 =$  |                               |    |    |    | $3.25 m^2$       |
| Curve $1 \times 10.00 \times 0.60 =$     |                               |    |    |    | $6.00 m^2$       |
| <u>Nima Vill to Auradhi</u>              |                               |    |    |    |                  |
| $12 \times 30.00 \times 3.75 =$          |                               |    |    |    | $1350.00 m^2$    |
| $13 \times 30.00 \times 3.75 =$          |                               |    |    |    | $1462.50 m^2$    |
| $1 \times 5.00 \times 3.75 =$            |                               |    |    |    | $18.75 m^2$      |
| $1 \times 5.00 \times 3.00 =$            |                               |    |    |    | $15.00 m^2$      |
| $1 \times 5.00 \times 2.10 =$            |                               |    |    |    | $10.50 m^2$      |
| $2 \times 10.00 \times 0.25 =$           |                               |    |    |    | $5.00 m^2$       |
|                                          |                               |    |    |    | $10896.94 m^2$   |
| Qty. $1 \times 10896.94 \times 0.075 =$  |                               |    |    |    | $817.27 m^3$     |
| Deduct previous work                     |                               |    |    |    |                  |
| done Qty. -                              |                               |    |    |    | $6742.50 m^3$    |
|                                          |                               |    |    |    | $74.76 m^3$      |
| <u>2. Providing &amp; fixing logs of</u> |                               |    |    |    |                  |
| Information board                        |                               |    |    |    |                  |
| $1 \times 1 =$                           |                               |    |    |    | $1 nos$          |
| <u>3. Providing &amp; fixing of the</u>  |                               |    |    |    |                  |
| citizen information                      |                               |    |    |    |                  |
| logs board                               |                               |    |    |    |                  |
| $1 \times 1 =$                           |                               |    |    |    | $1 nos$          |
| Asy                                      |                               |    |    |    |                  |
| $\sqrt{27/2/22}$                         |                               |    |    |    | $\sqrt{22-22}$   |
| T.E.                                     |                               |    |    |    | A.O              |

Continuation

| Sch. XLV-Form No. 134                               |                               |    |    | 23   | Contents of area |
|-----------------------------------------------------|-------------------------------|----|----|------|------------------|
| Particulars                                         | Details of actual measurement |    |    | D.   |                  |
|                                                     | No.                           | L. | B. |      |                  |
| 21/21 E/W in excavation in<br>foundn for str.       | B/F                           |    |    | 1500 | 15,495 =         |
| Qty. side TMB item                                  |                               |    |    |      |                  |
| M12 PMG = 33.54 m <sup>3</sup>                      |                               |    |    |      |                  |
| @ 305 = 42/m <sup>3</sup> - 1510,244 =              |                               |    |    |      |                  |
| 22/22 Providing P.C. M10 grade<br>in open foundn.   |                               |    |    |      |                  |
| Qty. side TMB item                                  |                               |    |    |      |                  |
| M13 PMG = 2.65 m <sup>3</sup>                       |                               |    |    |      |                  |
| @ 4178 = 80/m <sup>3</sup> - 11074 =                |                               |    |    |      |                  |
| 23/23 Providing P.C. M15 grade<br>in open foundn.   |                               |    |    |      |                  |
| Qty. side TMB item                                  |                               |    |    |      |                  |
| M14 PMG = 16.61 m <sup>3</sup>                      |                               |    |    |      |                  |
| @ 4083 = 28/m <sup>3</sup> - 1067,823 =             |                               |    |    |      |                  |
| 24/24 Providing P.C. M15 grade<br>in sub-str.       |                               |    |    |      |                  |
| Qty. side TMB item                                  |                               |    |    |      |                  |
| M15 PMG = 10.09 m <sup>3</sup>                      |                               |    |    |      |                  |
| @ 4261 = 45/m <sup>3</sup> - 1042,998 =             |                               |    |    |      |                  |
| 25/25 Providing & laying 1000 mm.<br>diameter pipe. |                               |    |    |      |                  |
| Qty. side TMB item                                  |                               |    |    |      |                  |
| M16 PMG = 7.50 m                                    |                               |    |    |      |                  |
| @ 2559 = 57/m - 19197 =                             |                               |    |    |      |                  |
| Continuation                                        |                               |    |    |      | 40 - 1366,6683 = |



24  
Sch. XLV-Form No. 134

| Particulars                     | Details of actual measurement |     |    |    | Contents of area |
|---------------------------------|-------------------------------|-----|----|----|------------------|
|                                 | No.                           | L.  | B. | D. |                  |
|                                 |                               | B/F |    |    | RS 66,66,831=    |
| 26/26 Laying 1st class Bedding  |                               |     |    |    |                  |
| Qty. Vole TMB item              |                               |     |    |    |                  |
| 107 PM 10 = 3.57 m <sup>3</sup> |                               |     |    |    |                  |
| RS 688 = 66/m <sup>3</sup>      |                               |     |    |    | RS 2459200       |
| 27/27 Providing & Laying of     |                               |     |    |    |                  |
| 300mm dia. Rume pipe.           |                               |     |    |    |                  |
| Qty. Vole TMB item              |                               |     |    |    |                  |
| 108 PM 10 = 50.00 m.            |                               |     |    |    |                  |
| RS 450 = 46/m                   |                               |     |    |    | RS 22,523=       |
|                                 |                               |     |    |    | RS 66,91,813=    |
| Add 12% G.S.T                   |                               |     |    |    | RS 8,03,018=     |
| Add 1% Labour cess              |                               |     |    |    | RS 66,918=       |
| Add 8% mortgage fee             |                               |     |    |    | RS 57,446=       |
|                                 |                               |     |    |    | RS 76,19,195=    |
| Less 2.95% below                |                               |     |    |    | RS 2,24,765=     |
|                                 |                               |     |    |    | RS 73,94,429=    |
| Deduct previous                 |                               |     |    |    |                  |
| Payment                         |                               |     |    |    | RS 31,93,595=    |
|                                 |                               |     |    |    | RS 42,00,834=    |
| By                              |                               |     |    |    | Acct             |
| ✓ 11/3/22                       |                               |     |    |    | 4-3-22           |
| S.E.                            |                               |     |    |    | A-12             |

Continuation