

1st on A/c Bill

1

Name of work -  
 Situation of work -  
 Agency by which work is executed -  
 Date of measurement -  
 No. and date of agreement -  
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Work of earth - Const of road from Gahni road No-2 pich to Gahni Hamjanoli under mmsy -					
Agency - Sri Rajesh Singh					
Agreement no - 32387/mmsy/2021/22					
Date of start - 29.05.2021					
Date of completion 28.05.2022.					

Record Entry

1) Riv Const of reference working benchmark - do -					1.760 km
2) Riv Const of reference pillars / Benjed - do -					1.760 km
3) Riv cleaning & grubbing of road / cut - do -					
2 x 50 x 30 x 1.50 m =					4500.00
2 x 8 x 30 x 1.50 m =					720.00
2 x 1 x 20 x 1.50 m =					60.00
					5280.00
					30% 0.528 Mest
4) Riv and fixing mmsy					

Attested  
 @  
 13/5/22

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract of cost					
(1) Riv const of reference working benchmarks - do.					
1.760 KM wide page (1)					
@ Rs. 10340.65 / KM			Rs		18200 =
(2) Riv const of reference pillars / bungalows - do.					
1.760 KM wide page (1)					
@ Rs. 10594.22 / KM			Rs		18646 2
(3) Riv clearing & grubbing of road/land - do -					
0.528 Heet wide page (1)					
@ Rs. 51133.86 / Heet			Rs.		26999 =
(4) Riv const of embankment lead up to 100 M length.					
148.50 M <sup>2</sup> wide page (2)					
@ Rs. 174.94 / M <sup>2</sup>			Rs		25979 =
(5) Riv const of subgrade & earthen shoulder - do.					
1801.20 M <sup>2</sup> wide page (5)					
@ Rs. 176.58 / M <sup>2</sup>			Rs		318056 =
(6) Riv const of subembankment lead up to 100 M length - do -					
346.50 M <sup>2</sup> wide page (2)					
@ Rs. 139.84 / M <sup>2</sup>			Rs		48455 =

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L	B.	D.	
7) for excavation for man hole box casting - do -					
93.00 m <sup>2</sup> wide page - (5)					
@ Rs. 74.16/m <sup>2</sup> — Rs					6897.2
8) for const of G.S.B by well graded material do					
782.55 m <sup>2</sup> wide page (8)					
@ Rs. 2935.45/m <sup>2</sup> — Rs					2297136.2
9) for laying spreading & compacting 1300 G.B. - (11)					
do					
430.595 m <sup>2</sup> wide page - (8)					
@ Rs. 3607.29/m <sup>2</sup> — Rs					1553281.2
10) for fixing masonry sign board - do -					
02 m <sup>2</sup> wide page - (2)					
@ Rs. 11454.47/each — Rs					22909.2
11) for earth work in excavation for foundation —					
109.726 m <sup>2</sup> wide page - (2)					
Limit - 109.60 m <sup>2</sup>					
@ Rs. 269.32/m <sup>2</sup> — Rs					29517.2
12) for Sand filling in foundation - do -					
4.862 m <sup>2</sup> wide page - (2)					
@ Rs. 400.59/m <sup>2</sup> — Rs					1948.2

Continuation



