

9
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
SECOND					BILL
Name of work:-					
Construction of Road					
2021 Ramsunder Mahto					
to Benghi					
Scheme:- MMGSY					
Agreement No:- 159-5BD/MMGSY,					
2021-22					
Agency:- Sri Bhim Kumar					
At- Ward No. 02,					
Purani Bazar					
Narkatiaganj, W. Champna					
Agreement Value:- ₹ 1293588/-					
Date of work order:- 13/09/2021					
Date of completion:- 16/05/2022					
(As per Agreement)					
Date of actual completion:-					

Continuation

Attested
Akh
03/06/22

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
ABSTRACT OF COST					
Item No. 1/1					
P/V construction of working					
Benchmark				T/S	
From Page No. (5)					
Qty = 1.54 km					
@ Rs 5670.54 / km				- Rs	8733=0
Item No. 2/2					
P/V construction of					
Reference Pit - T/S					
From Page No. (5)					
Qty = 1.54 km					
@ Rs 2999.79 / km				- Rs	4620=0
Item No. 3/3					
P/V clearing and					
graveling road land - T/S					
From Page No. (6)					
Qty = 0.46 Hectare					
@ Rs 52970.34 / H				- Rs	24366=0
Item No. 4/4					
P/V construction embankment					
Local 1000 mtr length - T/S					
From Page No.					
Continuation					
Qty = 484.97 m ³					
@ Rs 190.07 / m ³				- Rs	92178=

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
9th No. 28/28					
P/v Pe.c m 15 in					
Annihilation - 7/5					
From Page No.					
(15) (18) (22) & (26)					
Qty = 11.88 m ³					
@ R 6141.37/m ³					
					72959=
9th No. 29/29					
P/v R.c.c in M.25					
in Box cul Comp. - 7/5					
From page No.					
(17) (20) (24) & (28)					
Qty = 72.83 m ³					
@ R 7695.03/m ³ - 1560429=					
9th No. 30/30					
P/v Back filling Luking					
ghatman (G.M) - 7/5					
From Page No.					
(17) (21) (25) & (28)					
Qty = 39.60 m ³					
@ R 2871.53/m ³					
					113713=0
9th No. 31/31					
P/v Weep hole in R.C.C					
work / Brick work - 7/5					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			P1.	11555949.00	
less for below @ 0.112 = 21.				12492.00	
			P1.	11343457.00	
less for previous pay = 21.				6962065.00	
			P1.	4381392.00	
Sum					
03-05-2022					
J.E					

Attested
Arjun
 03/6/22

MATERIAL STATEMENT	
(All rates include Royalty)	
(UP TO DATE)	
E/W =	6284.74 m ³
Stone chips (40 mm) =	5.70 m ³
	@ Rs. 494.15/m ³
(20 mm) =	42.18 m ³
	@ Rs. 604.91/m ³
(6 mm) =	27.17 m ³
	@ Rs. 668.80/m ³

Continuation

Coarse sand = 38.48 m³
 @ Rs. 175.80/m³