

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2nd on A/c bill					
NW-const. & Maint. of road from					
Bardaha Kabriashan to Chhauriya					
Mahadalit to/a under MMGSY					
NIA-Skri Jawahar Ray					
App.No-93SAD/2019-2020					
Date of Start-30-12-2019					
Date of comp-29-12-2020					
Actual date of comp-					

<u>Record entry</u>					
① Const. of cement concrete					
pavement M30 etc					
$7 \times 15.0 \times \frac{6.50 + 3.30}{2} \times 0.16 = 12.6 \text{ M}^3$					
$1 \times 15.0 \times \frac{3.50 + 3.30}{2} \times 0.16 = 8.40$					
$13 \times 15.0 \times \frac{3.50 + 3.75}{2} \times 0.16 = 8.70$					
$12 \times 15.0 \times 3.75 \times 0.16 = 108.0$					
$= 137.10 \text{ M}^3$					

Shadkay
15-2-2022

② Providing & applying prime					
coat SS-1 etc					
$43 \times 30.0 \times \frac{3.75}{405} = 4837.50 \text{ M}^2$					
$1 \times 10.0 \times \frac{5.70 + 3.75}{2} = 47.25 \text{ M}^2$					
$= 4884.75 \text{ M}^2$					

③ providing & applying tack					
coat RS-1 etc					
Same Area of prime coat					
Continuation					
$= 4884.75 \text{ M}^2$					

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(26) providing p.c.c. M20 in sub structure etc.					
Qty vide T.M.B. P. No. (5)					
= 61.582 M ³ etc.					
					R 4,30,405=
(27) providing & laying 1000MM dia H.P. etc.					
Qty vide T.M.B. P. No. (5)					
= 15.0 Mtr etc.					
					R 59,012=
(28) Painting of parapet etc.					
Qty vide T.M.B. P. No. (10)					
= 41.28 M ² etc.					
					R 3948=
					R 96,30,156=
Add 12% GST					R 11,55,619=
Add 1% L.Cess					R 96,302=
					R 1,08,82,077=
Less 3.25% below as per A99.					
					R 3,53,668=
					R 1,05,28,409=
Less previous bill vide T.M.B. P. No. (6)					
					R 69,70,064=
					R 35,58,345=
Bhandari 5-4-2022 S. G.					
					15/4/22 AE