

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of works - R.O. road to					
Harijan naka madhav tal.					
L - 0.996 km					
Agency - Rakesh Kumar					
Pt - Damuchale Near					
SDD Kothri Murasapur					
Agreement No - MM/CSY/SDD-42/2021-22					
Agreement value - 7460459.00					
Date of work order - 29/9/2021					
Date of completion - 28/9/2022					
Rate - Schedule					

Abstract Qty. of Cost					
(1) setting out - construction of					
reference & survey Benchmarks					
etc complete					
vide QTY. page no - 14					
0.996 km @ 4117.43/km = 4101.00					
(2) Construction of reference					
pillar etc complete					
vide QTY. page no - 14					
0.996 km @ 1896.02/km = 1888.00					
(3) Clearing and grubbing road					
land etc complete					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
vide ordy. page no-20					
78.75m ² @ 121.98/m ²					
					143818.00
(35) Rumble strips 250m wide					
Placed at 1m centre to centre					
etc complete.					
vide ordy. page no-20					
78.75m ² @ 208.89/m ²					
					16426.00
(36) Planting of trees and shrubs					
etc complete.					
vide ordy. page no-20					
33.00 no @ 855.00/no					
					28215.00

				Rs 5862888.00
labour cess 1%.			Rs 58629.00	
GST 12%.			Rs 704194.00	
Storage fee			Rs 75285.00	
			Rs 6705946.00	
Less for preliminary (-)			Rs 5956289.00	
			Rs 749657.00	

~~Ramesh~~
 19/4/22
 JE

~~19.4.2022~~
 A.E.

material statement

same dtf for page no - 21422

~~Ramesh~~
 19/4/22
 JE