

MR-N-19-20

Schedule XLV-Form No. 134

SIKAT CHOUK TO MARPA BALWA

R.W.D. KATHAR — DIVISION

BARARI — SUB-DIVISION

(No-2098)

MEASUREMENT BOOK

KIRAN KUMARI

1st an A/c / Final
ABSTRACT OF COST
20

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:	Sirkatta To Manjra				
	Balug				
Agency:	Kiran Kumar AT+PO				
	Kajha Dist - Purnea				
Agreement No	14MBD/2020-21				
Date of Commences	26.2.2021				
Date of Completion	25.11.2021				
(1)	cleaning & grubbing of road land				
	0.918 Hec @ 4 TMBP-1				

0.918 Hec @ 49496.70/Hk = 45438=					
(2) Cost of Subgrade & earthen shoulder					
3530.88 m ³ @ 4 TMBP-4					
3530.88 m ³ @ 176.75/m ³ = 624083=					
(3) P.V. laying & compaction G.S.B					
141.93 m ³ @ 4 TMBP-6					
141.93 m ³ @ 2001.95/m ³ = 284065=					
(4) P.V. laying & compaction W.B.M G-II					
121.32 m ³ @ 4 TMBP-8					
121.32 m ³ @ 3531.90/m ³ = 428490=					

Continuation

Total C.O = 1382076=

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				BF =	9774692 =
Less 0.13% below					
				Total	12707 =
				Total	9761985 =
Idler				Dingh	
28.11.2021				28/11/21	
JE				A.E.	

material statement

- (1) Earth $3530.88 \text{ m}^3 @ 23.78/\text{m}^3 =$
- (2) Stone $26.5 \text{ to } 9.5 \text{ m} = 63.63 \text{ m}^3$
 $@ 553.32/\text{m}^3 =$
- (3) Stone $9.5 \text{ to } 2.36 = 45.42 \text{ m}^3$
 $@ 411.33/\text{m}^3 =$
- (4) Local Sand 72.4 m^3
 $@ 116.85/\text{m}^3 =$
- (5) Stone $63 \text{ to } 4.5 \text{ m} = 146.79 \text{ m}^3$
 $@ 427.69/\text{m}^3 =$
- (6) Stone $11.2 \text{ mm Gr-2} = 32.36 \text{ m}^3$
 $@ 345.52/\text{m}^3 =$
- (7) Stone $53 \text{ to } 22.4 \text{ mm} = 220 \text{ m}^3$
 $@ 458.22/\text{m}^3 =$

Continuation