

3-rd and Final Bill

Abstract of Cost

33

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1/1. const ⁿ of bench					
mark - - -					
vide TMB Pg- 18					
Qty = 0.703 km					
@ 7268.15 / km					
				= Rs	5110.0
2/2. const ⁿ of Reference					
Pillar - - -					
vide TMB Pg- 18					
Qty = 0.703 km					
@ 4753.90 / km					
				= Rs	3342.0
3/3. cleaning and grubbing					
ing - - -					
vide TMB Pg- 18, 27					
Qty = 0.198 hect					
+ 0.011 hect					
0.209 hect					
@ 49739 / hect = Rs					10395.0
4/6. Const ⁿ of embankment					
ment - - -					
vide TMB Pg- 18					

Continuation

[illegible]

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
11/39. Plain/reinforced cement concrete					
vide TMB Pg- 21					
Qty: 4.46 m^3					
@ 5380.34 / m^3					
					= Rs 23996.0
12/40. Providing and Laying RCC in super str.					
vide TMB Pg- 21					
Qty: 3.74 m^3					
@ 6278.55 / m^3					
					= Rs 23482.0
13/41. Supplying and fitting Hys D bar - -					
vide TMB Pg- 21					
Qty: 0.626 mt					
@ 78584.95 / mt					
					= Rs 49194.0
14. Backfilling behind abutment - -					
vide TMB Pg- 22					
Qty: 35.38 m^3					

Continuation

c/o to next Pg.

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
18. Providing and applying Primer coat - - -					
vide TMB Pg - 29					
Qty = 1024.44 m^2					
@ 54.61 m^2					
				= Rs	50763.0
					52385.0
19. Providing and applying back coat - - -					
vide TMB Pg - 30					
Qty = 1024.44 m^2					
@ 18.55 m^2					
				= Rs	18942.0
					17794.0
20. Providing laying and rollings of closed-gr- aded Pre-mix - -					
vide TMB Pg - 30					
Qty = 1024.44 m^2					
@ 188.0 m^2					
				= Rs	141969.0
					180339.0
21. Reinforced cement concrete m - 15 grade					
K m Stone - - -					
vide TMB Pg - 30, 31					

Continuation

C/o to next Pg.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
24. Retro-reflectorised traffic sign boards - vide TMB Pg- 31, 32					
(i) 600mm circular					
Qty: 3-Nos.					
@ 5328.94 / each					
				= Rs	15987.0
(ii) 600mm equil. triangle					
Qty = 4-Nos.					
@ 3832.61 / each					
				= Rs	15330.0
(iii) 600mm x 450mm rectangular					
Qty: 2-Nos.					
@ 4528.13 / each					
				= Rs	9056.0
(iv) 900mm side octagon					
Qty: 2-Nos.					
@ 9023.95 / each					
				= Rs	18068.0
25. Providing and laying of hot applied thermoplastic compound.					

Continuation

c/o to next Pg.

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
vide TMB Pg - 32					
Qty = 53.80 m ²					
@ 851.0 / m ²					
					= Rs 45784.0
26. Providing & Laying of hot applied thermoplastics compound					
vide TMB Pg - 32					
Qty: 86.0 m ²					
@ 868.0 / m ²					
					= Rs 74648.0

= Rs 3845604.0

LED 10% As on Agreement $\rightarrow$ Rs 384560.0

= Rs 3461044.0

LED Dr. Bill vide TMB

Pg - 23

 $\rightarrow$ Rs 117426.0 $\rightarrow$ Rs 1636862.0

= Rs 706756.0

New
 5.1.2022
 SE

Kuni
 20/04/22
 AE, Mumbai

CD
 15/5/22