

MMGSY. (W. B.)

Schedule XLV-Form No. 134

5/10/51 - Kota foli to Babhan foli

Agency: - D. B. Co-operation,

R. W. D. Works **DIVISION**

Kishanganj - 1

R. W. D. Works **SUB-DIVISION**

Tejgaachh.

3316

MEASUREMENT BOOK

1st on A/c bill.

Name of work—

1

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W:-	Kota	toli	to	baghara	
		toli	in	tebhagachh block	MMGSY Cor
Package:-	MMGSY	WB-19	-Kishanganj	-1-10	
Agency:-	D. B.	Construction,			
		bhogpur.			
Agg No:-	11	MMGSY	MED	2021-22.	
date of start:-	29-05-2021.				
date of completion:-	28-05-2022.				
date of M/s :-	5/2/2022				

①	PIF of working benchmark				
	pillars			ET	
					!- 2.630 k.M.
②	PIF of reference				
	pillars			ET	
					!- 2.630 k.M.
③	clearing and grubbing				
	road				
	land			ET	
	2 x 85 x 30 x 1.125				= 5737.50 m ²
	2 x 2 x 30 x 1.125				= 135 m ²
	2 x 1 x 20 x 1.125				= 45 m ²
				T	= 5917.50 m ²
					= 0.59 hect.
	Samp.				
	15/2/2022				
	J. E				

Continuation

Abstract of cost.

12

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① PIF of working bench -					
mark ————			El.		
Qty: - 2.630 KM, vide TMB,					
			P-1.		
@ Rs: - 4122.31/k.m.					Rs: 10,842=00
② PIF of reference pillars - El.					
Qty: - 2.630 KM, vide TMB, P-1.					
@ Rs: - 1900.35/k.m.					Rs: 4998=00
③ Clearing and grubbing					
road land ————			El.		
Qty: - 0.59 hect vide TMB, P-1.					
@ Rs: - 49,496.70/hect.					Rs: 29,203=00
④ Construction of embankment with material obtained from borrow pit 1000 m lead ————			El.		
Qty: - 89.47 m ³ vide TMB, P-4					
@ Rs: - 175.32/m ³					Rs: 15,686=00.
⑤ Construction of embankment with material obtained from borrow pit 100 m lead ————			El.		
Qty: - 970.13 m ³ vide TMB, P-4					
L: - 969.23 m ³					
@ Rs: - 141.39/m ³					Rs: 1,37,039=00
					1

Continuation

C/o Rs: - 1,97,768=00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
22) Construction of sub-grade and earthen shoulder—E.I.					
Qty:- 5024.70 m ³ vide TMB					
				P-9.	
@ R:- 176.96 m ³					R:- 8,89,171=00
23) Construction of granular sub-base by providing well graded material for grading-I —E.I.					
Qty:- 1898.73 m ³					R:-
@ R:- 2805.93 m ³					R:- 53,27,817=00
24) PIR of typical masonry.					

information sign board with logo as per —E.I.					
Qty:- 4 nos, vide TMB, P-11					
@ R:- 9422.88/mos					R:- 37,691=00
					Total R:- 87,92,551=00
Add 1% L-cost (t) R:- 87,925=00.					
Add 12% n.s. (t) R:- 10,55,106=00					
					Total R:- 99,35,582=00

J.E

30/3/2022

J.E

30.04.2022
A.E