

1st on A/c bill:-

Name of Work-
 Situation of Work-
 Agency by which work is executed-
 Date of Measurement-
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:-	Comp. of road				
	From Bagrambali				
	mandir Asoti mehta				
	house to Kali mandir				
	under mnsy (SC).				
Agency:-	Nigra Priza.				
Ag. no:-	35 S.B.D/mnsy, 2021-22.				
Date of start:-	18.06.21.				
Date of completion:-	17.06.22.				
Date of measurement:-	06.07.22				
Date of entry:-	06.07.22				
① P & F of working benchmark pillars ---					
① Working benchmark pillars-					
3 x 30.00	= 900.00 m,				
3 x 30.00	= 90.00 m,				
1 x 10.00	= 10.00 m,				
	Total:- 1000.00 m,				
	= 1.00 km.				
① Reference pillars ---					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① With lead up to 1000m, 381.312 m ³ (vide TMBP-03) @ Rs. 175.22/m ³ = Rs. 66813.00/-					
② With lead up to 1000m, 963.512 m ³ (vide TMBP-03) @ Rs. 141.14/m ³ = Rs. 135990.00/-					
③ Cons. of GSB by providing well graded materials --- 365.50 m ³ (vide TMBP-05) @ Rs. 3397.84/m ³ = Rs. 1241911.00/- Total: Rs. 1493562.00/- GST @ 12% :- (H) Rs. 179227.00/- Add L.C @ 1% :- (H) Rs. 14936.00/- S. Fee @ 10% of M. cost :- (H) Rs. 20578.00/- (vide TMBP-05). Total: Rs. 1708303.00/- Less 1.55% as contract :- (C) Rs. 26479.00/- Rs. 1681824.00/-					

Continuation