

2nd on 7/2 Bill

20

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W :- Const of Road and					
C/D work with					
maintenance Bhute (2 in 12					
road) Rosalpur Bahur					
deopur Barba Sukot					
gadha - Rosalpur					
Kurtmaya Garhing					
Road in Bajpatti					
Block under MAWARD					
M/A - m/s Royal Engineer					
Akharaaghat					

Hajipur
P.O. Shekhpur to Raising
Distt - Muzaffarpur (Bihar)
Agreement no:-

/5/20/2021-22

Date of Commence

:- 23/07/2021

Date of Completion

:- 22/01/23

Actual date of Comp

:- Work is under
progress

Continuation

Abstract of est

27

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
SL NO (1/29) E/W is excavated is found trenches are complete.					
Qty - wide Tm 2 P- (1 1/2)					
- 376.01 m ³					
wide Tm 3 P- (2 1/2)					
- 68.25 m ³					
= 444.26 m ³					
@ ₹ 279.09/m ³					₹ 123989.0
SL NO (2/30) P. Sand filling is found are up					

Qty - wide Tm 2 P- 12/5					
- 12.36 m ³					
@ ₹ 493.78/m ³					₹ 6103.00
SL NO (3/31) P. m/s (1:2.5:5) as leveling course is found are up					
Qty - wide Tm 3 P- (12/2)					
- 41.76 m ³					
wide Tm 3 P- (2 1/2)					
- 12.18 m ³					
= 53.94 m ³					
@ ₹ 6007.58/m ³					₹ 324048.00
SL NO (4/32) P. B/W is (cm 1:4) in found are up					

Continuation

Particulars	Details of actual measurement				Remarks
	No.	L.	B.	H.	
Qty. -	vide	7 m 2 p	17/21		
		= 263.05 m ³			
	vide	7 m 2 p	11/12		
		= 14.85 m ³			
		= 311.90 m ³			
@ ₹ 5547.47/m ³					₹ 134589.00
SL NO (7/23) R		3/00	10		
		(m 1.6) is 4/1			
		as complete			
Qty. -	vide	7 m 2 p	11 1/2		
		= 190.83 m ³			

	vide	7 m 2 p	2 1/4		
		= 93.9 m ³			
		= 288.33 m ³			
		Limit to 285.09 m ³			
@ ₹ 5825.47/m ³					₹ 1460382.00
SL NO (6/36) R		(m 20) R.c			
		is sub-structure			
		as up			
Qty. -	vide	7 m 2 p	13/16		
		= 12.62 m ³			
@ ₹ 6732.57/m ³					₹ 92742.00
SL NO (6/36) R		R.c e (m 20)			
		in Deck Slab			
		as up			

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty - wide Tm 3 p. (14/8)					
— 66.12 m ³					
@ ₹ 7218 = 58/m ³ — ₹ 510353					
SL No (8/37) Pr / S/R/R					
of 1st & 5D base and					
complete job.					
Qty - wide Tm 3 p. (13/6)					
— 7.32 m ³					
@ ₹ 52980 = 76/m ³ — ₹ 388349=00					
SL No (9/30) Pr 3/4 in					
Cross (1:2) in parallel					
all complete job					
Qty - wide Tm 3 p. (14/9)					
@ ₹ 5785 = 41/m ³ — ₹ 71641=00					
SL No (10/31) Pr mis P.C.C					
(1:2:3:5) is Horizontal					
Waves are					
Qty - wide Tm 3 p. (15/11)					
— 17.70 m ³					
@ ₹ 6007 = 56/m ³ — ₹ 106334=00					
SL No (14/40) Pr Plaster in					
is comp (1:4) is included					
and up job.					
Qty - wide Tm 3 p. (15/12)					
Continuation					
— 321.68 m ²					
@ ₹ 191 = 45/m ² — ₹ 61586=00					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
SL NO (16/58) Pr and fixi- of typical type Informing Board etc all up, Qty - vide Tm B P - 16/17 — 2.40					
@ 29550 = 48/m — 29100 = 4					
SL NO (17/12) Const of G.L.B by providing well graded material all up Qty - vide Tm B P - (17/18) — 107.57 m ³					
@ 22830 = 42/m ³ — 230468 = 4					
SL NO (18/14) Pr 1 ari- e breaking and concrete stone aggregate all with m Grs - III all up Qty - vide Tm B P - (18/15) — 281.25 m ³					
@ 23443 = 19/m ³ — 2968397 = 00					
SL NO (19/3) clearing and subsoil road land all up Qty - vide Tm B P - (20/5) — 2.40 m ³					
@ 252970 = 33/140 — 2105941 = 00					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
S/L no (20/4) Excavation for road way is 800 ft including 200 ft					
Qty - wide Tm 3 P - (22 1/2)					
- 274.50 m ³					
@ ₹ 75 = 57/m ³ — ₹ 20744=0					
S/L no (21/5) Const of sub grade and earthen shoulder including 200 ft					
Qty - wide Tm 3 P - 22 1/8					
- 3700.00 m ³					

@ ₹ 192 = 25/m ³ — ₹ 71325=00					
S/L no (22/5) Const of embankment with material obtain from borrow pits all up lead 1000 m					
Qty - wide Tm 3 P - (23/6)					
- 600.00 m ³					
@ ₹ 190 = 57/m ³ — ₹ 114342=00					
S/L no (23/6) Const of embankment with material obtain from borrow pits all up lead 100 m					
Qty - wide Tm 3 P - (23/10)					
- 1300.00 m ³					

Continuation

@ ₹ 157 = 74/m³ — ₹ 197288=00

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
SL no (24/8) Const of G.C. 2				
for providing well ground material spread				
in one term level all of				
Qty - rec T m ³ P - (25/11)				
— 1075.80 m ³				
@ ₹ 2830 = 42/m ³ — ₹ 304966 = 00				
SL no (23/9) for laying spread				
and compact — stone				
agg regular as				
with m Gr. III as per				
Qty - rec T m ³ P - (25/12)				
— 586.87 m ³				
@ ₹ 3443 = 19/m ³ — ₹ 2020705 = 00				
SL no (26/19) Const of R.E.C				
B/bill as per				
Qty - rec T m ³ P - (25/13)				
— 30 m ³				
@ ₹ 521 = 37/m ³ — ₹ 15653 = 00				
SL no (27/15) Const of un-				
reinforcement R.E.C				
perment over a pro-				
posed sub base is				
cladding as per comp.				

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty - vol 7m 2 P - (24/14)					
— 344.40 m ³					
@ ₹ 745/- 85/m ³					₹ 2566417.00
					total = ₹ 15249085.00
Add 5% of Years -					₹ 152491.00
Add 12% of G.S.T -					₹ 1829890.00
Add S/fee					₹ 290365.00
					= ₹ 17529831.00
less 12.33% of -					₹ 2161428.00
Balance -					₹ 15368403.00 ✓

					Say —
					Gy total = ₹ 15368403.00 ✓
					less 38% on ₹ 5543374.00
					A/c Bill —
					Net total = ₹ 9825029.00 ✓
					Say ₹ 9825029.00

~~3015122~~
35

C&P
03.06.22