

महोदय :- MD SKIL HOUSE TO PMGCT ROAD UNDER
BOIKHRA BLANK

Schedule XLV-Form No. 134

(Green)

महोदय को फिनाइल कोटिंग्स, ग्रुपी **DIVISION**

महोदय को फिनाइल कोटिंग्स और ग्रुपी कोटिंग्स **SUB-DIVISION**

MEASUREMENT BOOK

Mo-2740

Agency :- Mukesh K. Singh

No. and date of agreement

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
M/W :- Const of Road and CD works with Salcil house to PM GST Road under MM GST is Bolding Block					
M/A - mukesh Kr Singh ward no - 15					
IC chairman Bishwanath Sitemastri					
Req/no - 136/SRD/2021-22					
Date of Commence :- 28/2/22					
Date of completion :- 27/11/22					
Actual date of Comp :- work is under progress					

Continuation

Abstract of eg

6

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
SL NO (1/22) B/W 32 excavations for found of about 0 including survey Qty. wide trap - (2/2) — 31.32 m ³					
@ ₹ 279 = 09/m ³ — ₹ 8741 = 00					
SL NO (2/22) for m/s p.c. (1:2.5:15) as landing course is found and Qty. wide trap - (2/2) — 5.69 m ³					

@ ₹ 5928 = 24/m ³ — ₹ 33332 = 00					
SL NO (3/25) for p.c.c/B.c (m20) is open top and up Qty. wide trap - (3/3) — 26.34 m ³					
@ ₹ 6482 = 65/m ³ — ₹ 171073 = 00					
SL NO (4/26) for and landing R.c.c 14/p + p2 for curves and Qty. wide trap - (3/4) — 15 m					
@ ₹ 2576 = 16/m — ₹ 38642 = 00					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
SLNO (5/1) for a distance of working branch under billon and					
Qty - wide Tm 3 p - (3/2)					
- 0.575140					
@ ₹ 4015 = 49/140 - ₹ 2309 =					
SLNO (6/2) Reference billon and					
Qty - wide Tm 3 p - (3/6)					
- 0.575120					
@ ₹ 1845 = 98/20 - ₹ 1061 = 00					
SLNO (7/3) clear sand and rubbish - road land including and					
Qty - wide Tm 3 p - (4/7)					
- 0.403175					
@ ₹ 52930 = 23/140 - ₹ 21347 = 00					
SLNO (8/5) cont of embankment with material obtain from borrow pits and (1000000)					
Qty - wide Tm 3 p - (4/8)					
- 250.00003					
@ ₹ 152 = 15/1000 - ₹ 38038 = 00					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
St no (9/2) Cont of Lab. grade and earth on shoulder with approx material include P all complete					
Qty - vide Tm B P - (4/9)					
- 1350.00 m ³					
Q ₹ 191 = 76/m ³ — ₹ 2588762.00					
Sl no (10/6) Cont of Gr-50 by provide P well graded make					
Spreading in uniform layers all 2 ft					
Qty - vide Tm B P - (4/10)					
- 468.75 m ³					
Q ₹ 2761 = 92/m ³ — ₹ 1304025.00					
Sl no (11/7) for laying spreading compact stone aggregates as per 3 m Gr - (11) all comp.					
Qty - vide Tm B P - (5/11)					
- 162.00 m ³					
Q ₹ 3384 = 69/m ³ — ₹ 548305.00					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
S.L.NO (19/21) Pr and Surveys of mm G.S.T & S.G.D. board acc comp by D.M. vide Tm 2 P. (S.R.) — 2 N-3					
@ ₹ 9476 = w/m —					₹ 18952=
+01-2=					₹ 2445105=00
Add 1% 1/cons -					₹ 24451=00
Add 12% +ve					
G.S.T -					₹ 293413=00
Add S/Pee -					₹ 43881=00
G/TOTAL -					₹ 2806850=00
Less 10.75% OS					
below —					₹ 301736=00
N/TOTAL =					₹ 2505114=00
16/5/22					
filed 16/05/22 (A.E.)					
CAP					
02-06-22					