

TO 1 10 TO 1 (Lodhina) (SC)

Schedule XLV-Form No. 134

R. G. D. WOOD **DIVISION**

K. S. Chongay-1

R. G. D. WOOD

Kochadhaman

SUB-DIVISION

3339

MEASUREMENT BOOK

FATISAL AHMAD

Tst on A/c Bill

1

Name for work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W: - Tol to Tol					Kodhna
in Kuchadhamun Block under					
Munsy.					
Agency: - Faisal Ahmad					
Kishanganj					
Agmt No. - 18					Munsy / 580 / 21-2
Dt of Commence - 19-08-02					1
Dt of Completion - 18-05-02					2
Dt of Measurement -					
(1/1) Cont. of Reference to					
working benchmark - E12.					
Qty					0.665K
(2/2) Cont. of Reference					
pillar - d. - d. - E12.					
Qty					0.665K
(3/3) clearing and grubbing					
swamp land - d. - d. - E12.					
665 x 3.00 = 1995 m ²					
1995 m ² = 0.20 Hect.					
(4/4) Dismantling of					
exit structure - d. - d. - E12.					
41 x 3.00 x 0.125 = 15.38 m					
(5/5) Cont. of embankment					
with approved material					

Continuation

- d. - d. - E12.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1235 + 1245					61.65
(112) Cont. - Reference					
on working Benchmarks					
- do - do - E.L.					
0.665 KM [V. THZ, P. 1]					
@ 11 3467.91 - 11					2,306.00
(212) Cont. - Reference					
Pillar - do - E.L.					
0.665 KM [V. THZ, P. 1]					
@ 11 1613.64 - 11					1,073.00
(313) clearing and grubbing					
Road lane - do - E.L.					
0.200 KM [V. THZ, P. 1]					
@ 11 52962.05 - 11					10,592.00
(414) Dismantling of					
Exit structure - do - E.L.					
15.38 M ³ [V. THZ, P. 1]					
@ 11 345.82 - 11					5,319.00
(515) Const. of embankment					
Lead upto 1000 M - E.L.					
635.06 M ³ [V. THZ, P. 2]					
@ 11 177.02 - 11					1,12,418.00
(616) Const. of embankment					
Lead upto 1000 M - do - E.L.					
423.32 M ³ [V. THZ, P. 2]					
@ 152.00 - 11					64,352.00

Continuation

11 1,96,060.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	B- L - h	37	41	439 =	
(27/27) Pro. cut lining					
or hot applied					
thermo plastic compound					
- - - d - d - r					
133.00 m ² [V-Trip P-5]					
@ h 720 BS-h				96,006 =	
(28/28) Planking . h					
Free - d - r = h					
664.5 [V-Trip P-6]					
@ h 799.08 - h				53,139 =	
			h	38,90,5842	
Add 12 h inst - (A) h			4,	66,870 =	
Add 1 h. L-case - (A) h				38,906 =	
			h	43,96,360 =	
A-add S-f — (A) h			86	000 =	
			h	44,82,360 =	
Less 0.05 - below - (A) h			2,	241 =	
			h	44,80,119 =	
Pour					
07-05-022					
215-					