

Chandraseva Chaudhary Home to
Prmly Road Bara Beldh, (SC)
Schedule XLV-Form No. 134

सिफर and द्वार पुनर्वसन युग **DIVISION**

सिफर द्वार पुनर्वसन युग **SUB-DIVISION**

MEASUREMENT BOOK

Agency:- Sunil Yadav.

2923
18-2-22

1st on A/C running Bill Measurement

1

Name of Work—

Situation of Work—

Agency by which work is executed—

Date of Measurement—

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/Work — Constn of Road					
From Chandesthar Chaudhari					
home to PMUSY Road Barri					
under MMUSY.					
A/Agency — Sunil Yadav					
Vill — Balsa, ward-10, po — Barri Belta					
Pupri Sitemarki					
Agreement No — 84 SBD/2021-22					
Date of start — 30.12.21					
Date of Comp. — 29.9.22					
Item ① PIR & Fixing working					
Bench mark. do-do-all					
Comp. 200. Bty — 0.450 km					
② PIR & Fixing reference					
pillar. do-do-all Comp. 200					
Bty — 0.450 km.					
③ site clearing & grubbing					
- do-do-all Comp. 200.					
Bty — $2 \times 450m \times 1.50m \times \frac{1}{1000} = 0.135 \text{ Hae.}$					
say 0.14 Hae.					

Continuation

1st on A/c running Bill
ABSTRACT.

5

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Content of area
	No.	L.	B.	D.	
N/work - Constn of Road from Chandeshwar Chau- dhari home to Patusy Road Barai under M.M.S.Y.					
N/Agency - Sunitiyadar.					
Vill - Balsga, Ward - 10					
PO - Barai Baktga					
pupri, sitamarkhi					
Agreement No - 84SBD/2021-22					
Date of Start - 30.12.21					
Date of Comp - 29.9.22					
<u>Item 1) Plv & fixing working</u>					
Bench mark.					
T.M.B, page - (1)					
Qty - 0.450 km.					
@ R. 4015/- / km. = R. 1806.75					
<u>2) Plv & fixing reference</u>					
pillar. T.M.B, page - (1)					
Qty - 0.450 km.					
@ R. 1995.81 / km. = R. 898.11					
<u>(3) Site clearing & grubbing</u>					
T.M.B, page - (1)					
Qty - 0.14 Hae.					
@ R. 52970-33 / Hae. = R. 7415.72					
Total R. 10119.58					

Continuation

Particulars	Details of actual measurement				Conter of are.
	No.	L.	B.	D.	
(4) Box cutting.					
TMB, page - (2)					
Qty -		11.25 m ³			
@ R. 75.57/m ³ =		R.			850 = W
(5) Constn of embankment with approved materials obtained from borrow pits.					
TMB, page - (2)					
(a) lead 140 m. Qty -		48.82 m ³			
@ R. 153.46/m ³ =		R.			7502 = W
(b) lead 140 m. Qty -		87.18 m ³			
@ R. 190.57/m ³ =		R.			7085 = W
(6) Constn of Subgrade.					
TMB, page - (2)					
Qty -		937.22 m ³			
@ R. 192.25/m ³ =		R.			180180 = W
(7) Constn of USB in BT portion.					
TMB, page - (3)					
Qty -		247.86 m ³			
@ R. 2895.05/m ³ =		R.			717567 = W
(8) Piv. & laying WBM III in BT portion.					
TMB, page - (3)					
Qty -		86.06 m ³			
@ R. 3521.29/m ³ =		R.			303042 = W
Total R.					1046165 = W

Continuation

1226345 = W

~~Alman~~
24/4/22
J.E

~~R.H.~~
24/4/22
H.B

~~L.P.~~
19.05.22

1) e/w — 1432.51 m^3
 @ pr. $34.81 / \text{m}^3$
 (a) Metal (G.S.B.)
 (a) $53 \text{ mm} \times 26.5 \text{ mm} — 118.10 \text{ m}^3$

Continuation