

MSH (SC)
Schedule XLV-Form No. 134
Pattansy Kothi table to Dhargam 201

R.W.D WORKS DIVISION

Kishanpary-I

R.W.D WORKS SUB-DIVISION

Bahadurganj

MEASUREMENT BOOK

Agency:- Nilufer Amram

~~2275~~
2300

Est on A/c Bill

Name to work— 1

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)


Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work — Construction of Road from MMGSY Kothi Tola to Dhangana Agency — Nilufar Arjun.					
Agg. No — 22MMGSY/SBD/2021-22					
Date of Commence — 07/10/2021					
Date of Completion — 06/10/2022					
Date of Entry — 10/04/2022					
Work done —					
① Provide Reference Pillar					
— do — all up.					
		3 nos			
② Provide Reference Bench					
— do — all up.					
		4 nos per km = 10 nos.			
③ Excavation for road width with approved in soil — do —					
		$2 \times 20 \times 20 \times 0.3 \times 10.125 = 78.75$			
④ Construction of Embankment with material Roadway cut.					
Bo. of Item ③					
		$= 42.25 \text{ m}^3$			
⑤ Clearing and Grubbing road Land — do — all up					
		$2 \times 25.50 \text{ m} \times 3.5 = 1.79 \text{ ha}$			

Abstract of cost

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1 ¹ Provided Reference pillar					
do — all up.					
3 nos page ① u ①					
① 3998 = 42/each					11995 =
2 ² Provided Reference					
Bench mark — all up					
10 nos page ① u ①					
① 1811 = 60/each					18116 =
3 ³ 4 cleaning and grubbing road land — all					
17914 cat page ① u ⑤					
① 51133 = 26/14 cat					915292
4 ⁴ 5 Excavation for roadway					
1 m soil — do — all					
78 = 25 m ³ page ① u ③					5840 =
① 24 = 16/m ³					
5 ⁵ 6 Construction of embankment					
with materials — all					
47 = 23 m ³ page ① u ④					
① 26 = 11/m ³					1233 =
6 ⁶ 7 Construction of embankment					
with approved material					
2638.41 m ³ page ④ u ⑥					369616 =
① 140 = 25/m ³					
					498329 =

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
27=57 m ² rate (5) item (12)					
(6) 4692=94/m ²					129384=
(13) 26 Provisional plan m/area/Map					
do do all up					
202=45 m ² rate (6) item (13)					
(8) 5411=50/m ²					1095504
(14) 28 Provisional and layout NPS					
HP do all up					
45.0 m ² rate (6) item (14)					
(9) 4199=50/m ²					1867272
(15) 10 Provisional NP 2 HP					
do do all up					
60 m ² rate (6) item (15)					
(9) 963.09/m ²					57785=
					9148056=
12% GST					(+) 1097767=
1% L. cess					(+) 91480=
Add signature free					(+) 195656=
					10552959=
less 0.25% below					(-) 26332=
					10506627=
 10/4/2022 S.E.					
 15/4/22 AG					

Continuation