

NLU:- Lo40 Kalyan road to Bhojpur road-6 (Sc)
Schedule XLV-Form No. 134

Agency:- Mahafuj Alam.

P.O.D Kishanganj-1 **DIVISION**

P.O.D Terhagach **SUB-DIVISION**

MMGASY. 3098

MEASUREMENT BOOK

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W:-	L040	kalyanji road to			
		bhoppur balua ward - 6.			
		in terbagachh block			
		under MMGSY.			
Agency:-	Maharaj Alam,				
	Kishanganj				
Agg no:-	195	MMGSY	3	30/2020-21.	
date of start:-	01-9-2020.				
date of completion:-	31-05-2021.				
date of M/S:-					

- | | | | | | |
|---|---|--|--|--|--|
| ① | P/L/S and compacting stone aggregates of specific sizes to water-bound macadam. | | | | |
| | (W.B.M) grade - 3 - ET | | | | |
| | $1 \times 14 \times 3.75 \times 0.075 = 3.93 \text{ m}^3$ | | | | |
| ② | Construction of un-reinforced, dowel jointed at expansion and construction joint only | | | | |
| | P.C.C (M-30) - ET | | | | |
| | $1 \times 20 \times 3.75 \times 0.16 = 12 \text{ m}^3$ | | | | |
| | / | | | | |
| ③ | Laying brick soling layer on prepared | | | | |

Abstract of Cost.

25

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① construction of reference and working benchmark—etc					
Qty: - 814 k.m wide TMB. P-11					
@Rs. 3467.91/k.m.					A: 2822=00
② construction of reference pillars/burjies — E.I.					
Qty: - 0.814 km wide TMB.					
				P-11	
@Rs. 1613.64/k.m					A: 1313=00.
③ clearing and grubbing road land — E.I.					
Qty: - 0.138 hect wide TMB.					
@Rs. 52,762.05/hect.					A: 7,362=00
④ construction of embankment with approved material obtained from borrow pit and up to 10m — E.I.					
Qty: - 303.87 m ³ wide TMB. P-11					
@Rs. 152/m ³					A: 46,188=00
⑤ construction of embankment with approved material with 1000m load — E.I.					
Qty: - 452.82 m ³ wide TMB					
				P-11	
@Rs. 177.02/m ³					A: 80,158=00.
⑥ construction of sub-grade					

Continuation

c.o A: 1,37,843=00

Sch. XLV—Form No. 134

33

B.F. A:- 70,22,583=00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Add	17.	L- (C) (G)			A:- 70,226=00
Add	12.	G-ST (4)			A:- 8,42,710=00.
Add	seig.	Fee	(4)		A:- 76,389=00.
					Total A:- 80,11,908=00
0.10% below					(-) A:- 8012=00.
					Total A:- 80,03,896=00
less previous payment					(-) A:- 53,21,057=00
					Total A:- 26,82,839=00
7/1/2024 Grants by EE 01/01/2022 at 2/1/2022					25/3/22 J.E 25/3/2022 A.E