

कार्यपालक अभियंता, का कार्यालय  
ग्रामीण कार्य विभाग, कार्य प्रमंडल, सीतामढ़ी

पत्रांक 1126 / दिनांक 04/06/22

प्रेषक,

कार्यपालक अभियंता,  
ग्रामीण कार्य विभाग,  
कार्य प्रमंडल, सीतामढ़ी।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी-सह-सचिव,  
बी0आर0आर0डी0ए0,  
ग्रामीण कार्य विभाग,  
बिहार, पटना।


विषय:- MMGSY SC योजना अंतर्गत वर्ष 2022-23 के लिए आवंटन उपलब्ध कराने के संबंध में।

महाशय,

उपर्युक्त विषयक इस प्रमंडल अंतर्गत चल रहे MMGSY SC योजना अंतर्गत स्वीकृत योजनाओं के विभिन्न कार्यों के लिए संलग्न विवरणी अनुसार भुगतान हेतु 425.33453 लाख का आवंटन उपलब्ध कराने की कृपा की जाय।

अनु0:- यथोक्त।

विश्वासभाजन

  
04-06-22

कार्यपालक अभियंता,  
ग्रामीण कार्य विभाग,

कार्य प्रमंडल, सीतामढ़ी।  
4.6.22

## Rural Works Department

### MMGSY (SC) Allotment Requisition Format

Name of Division:- R.W.D. (W) Division, Sitamarhi

Month-June 2022

Sl. No.	Year	Name of Road	Name of Contractor	Administrative Sanction		Agreement Amount (In Lacs)		Allotment received (In Lacs)	Total Expenditure as per MIS (in Lacs)	Value of Measurement (in Lacs)	Current Demand (in Lacs)	Remarks
				Length (In Km)	Amount (In Lacs)	Main Work	Maintenance					
1	2	3	4	5	6	7	8	9	10	11	12	13
1	2019-20	Hatimpur PWD Road To Jagiraha	Manmohan Krishna	1.650	113.930	98.27417	14.30393	0.00000	0.00000	70.87503	70.87503	Work Completed
2	2019-20	Satiyara PMGSY Path To Guleriya Tola	Manmohan Krishna	0.600	54.050	41.09641	4.41893	0.00000	0.00000	23.62885	23.62885	Work Completed
3	2019-20	Sutisiya To Nariyahi Tola	Shashi Ranjan Kumar	0.925	72.130	58.04839	8.54021	0.00000	0.00000	57.36516	57.36516	Work Completed
4	2019-20	Khairwa PMGSY Path To Khap Tola	Anju Devi	0.75000	57.97000	44.37689	5.24270	37.22065	37.22065	43.35463	6.13398	Work Completed
5	2020-21	Murtha Dih Harizan Tola Se Tejnarain Roy Mill Chowk	Vinod Kapad	0.850	67.710	56.14408	7.33475	0.00000	0.00000	36.89543	36.89543	Work In Progress
6	2020-21	Rajkiye Middle School Parthpaker and Pacchu Sada To PWD Road	Ajay Kumar Singh	0.700	52.25000	44.57842	3.05358	12.43885	12.43406	32.15704	19.71819	Work In Progress
7	2020-21	Manuman Nagar Pachchami Tola To 107	Shankar Prasad	0.829	57.495	51.68532	7.10416	0.00000	0.00000	19.20737	19.20737	Work In Progress
8	2020-21	Asogi Pokhar Asogi Tak	Shankar Prasad	0.493	36.084	32.97073	3.73972	0.00000	0.00000	10.61880	10.61880	Work In Progress
9	2020-21	Baburban Pakariya Road To Lalbandi Parwaha Road	Kandhan Kumar	0.650	49.080	45.38977	5.05897	0.00000	0.00000	44.43359	44.43359	Work Completed
10	2020-21	Bhailhi Tower Chowk To Bhailhi Kushwaha Tola	Manoj Kumar Azad	1.200	93.84000	76.68264	10.73986	49.16189	49.16189	63.34387	14.18198	Work Completed
11	2019-20	PWD Path Laksmi Roy Dera (Bhagwanpur) To Mushahri Tola (Bhagwanpur)	Rakesh Kumar	0.776	62.140	45.03573	6.15321	0.00000	0.00000	44.19988	44.19988	Work Completed

Sl. No.	Year	Name of Road	Name of Contractor	Administrative Sanction		Agreement Amount (In Lacs)		Allotment received (In Lacs)	Total Expenditure as per MIS (in Lacs)	Value of Measurement (in Lacs)	Current Demand (in Lacs)	Remarks
				Length (In Km)	Amount (In Lacs)	Main Work	Maintenance					
1	2	3	4	5	6	7	8	9	10	11	12	13
12	2020-21	Sisautiya Bazar Pipra Bishunpur To Muslim Tola	Awdhesh Kumar Singh	2.000	150.540	132.68979	22.35496	51.71406	51.71406	90.07322	38.35916	Work In Progress
13	2020-21	Jgrit Baitha To Sahiyara Thana PMGSY Road	Kishore Infra Project Pvt. Ltd.	0.650	51.960	43.38065	2.82270	0.00000	0.00000	5.93445	5.93445	Work In Progress
14	2019-20	Nankar Vidyalay Agibhut Path To Dusad Tola	Rajiv Kumar Singh	1.800	131.100	106.18502	15.56479	32.15408	32.15408	65.93674	33.78266	Work Completed
		Total:-		13.873	1040.279	876.43801	116.43247	182.68953	182.68474	608.02406	425.33453	

नोट:-

1. खर्च का मिलान MIS से होना आवश्यक है।
2. अधियाचित राशि का पथवार मापीपुर की ग्रथम एवं अन्तिम पेज की अभिप्रमाणित छाया प्रति संलग्न होना आवश्यक है।
3. पूर्व निर्गत राशि का उपयोगिता प्रमाण पत्र संलग्न होना आवश्यक है।
4. योजनावार सभी पथों का अधियाचना एक साथ भोजना आवश्यक है।
5. निर्गत राशि का डी0 सी0 विपत्र 15 दिनांक के अन्दर बाडा कार्यालय में उपलब्ध कराया जाना आवश्यक है।

Executive Engineer  
Public Works Division, Siyamathi  
Date: 06.06.2021



## FORM GFR 19-A

(See Government of India's Decision (1) below Rule 150)

Form of Utilization Certification up to the month of June-2022

Sl. No.	Name of Scheme	Sanction No. & Date with Amount (in lacs Rs.)	Amount Received (in lacs Rs.)	Particulars
1	Construction of Rural Roads under MMGSY SC	Up to Date Received Allotment	Rs. 912941031.00	Certified that out of Rs 912941031.00 lacs received during the years 2022-23 in favor of Executive Engineer Sitamarhi. Bihar a sum of Rs. 908590729.00 lacs has been utilized for the purpose of MMGSY SC Scheme as given in the margin for which it was sanctioned and that the balance of Rs 4350302.00 lacs remaining unutilized at the end of the period under report
	Total:			


2. Certified that I have satisfied myself that the condition on which the grant-in-aid was sanctioned have been duly fulfilled /are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.

Kind of Checks exercised:-

- I Works have been supervised by Executive Engineer/Superintending Engineer.
- ii Periodical inspection has been conducted by Executive Engineer/Superintending
- iii Construction materials have been tested.
- iv Measurements have been recorded in the MBs and test check conducted by the Assistant Engineer/Executive Engineer
- v All other codal formalities

3. Physical Progress achieved:-

- I Construction of Road Works.
- ii Construction of CD works

  
Executive Engineer,  
R.W.D. Works,  
Division, Sitamarhi.

4.6.22