

Name of work—

1

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Construction of Road from House of Binod Sharma to PWD Road.					
Scheme:- MM&S(SG)/2020-2021					
Total Length of Road:- 1.630 K.M.					
Block:- Pratapganj (Supaul)					
Name of Agency:- Md. Salim Rahman, Salharra.					
Agreement No:- ST S.B.D/2020-2021					
(i) Construction cost Rs 1,50,96,694=					
(ii) 5 Year Maintenance cost Rs 13,86,941=					
Total Agreement Amount Rs 1,64,83,635=					
Date of start:- 6/02/2021					
Date of completion:- 05/02/2022					
(1) Construction of fixing of working Bench mark and Reference pillar					
(i) Benchmark pillar = 2.00 No					
(ii) Reference pillar etc = 6.00 Nos					
(2) Clearing and grubbing Road Land etc de de					
2x64 Nos x 25 M x 3.50 M = 11200.00 M					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(15/42) Dismantling of existing structure					
3 Nos x 2 x 4.25 x 0.825 x 2.50 =					51.9375 m ³
2 Nos x 2 x 5.00 x 0.825 x 3.000 =					49.5000 "
					101.4375 m ³
(16/43) Dismantling of H.P.C 600 M.m dia etc led					
3 Nos x 3 x 2.50 M =					22.50 RM
10/6/22 E 28/05/2022 P 24/07/2022					
Shweta Kumar 8/06/22					
3rd on A/c Bill					
ABSTRACT of Cost					
(1/1) Fixing Bench mark and pillar etc led					
(i) Bench marked H.P.M. BP (21)					
= 2.00 No					
Q.R. 4418 = 44/each @ 8837 =					
(ii) Reference pillar etc					
Comp. M.O. P (21) = 2.00 Nos					
Q.R. 4418 = 44/each @ 12234 =					8837 =

Continuation

Re 21071 =

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2/2 Clearing and grubbing Land etc de de 11					
Q.V.P.M.B.P. (21) 1.14 to Hectare					
Q.R. 52966 = 72/Hectare R.					60382.00
3/3 Construction of embankment with material obtained from borrow pits					
Q.V.P.M.B.P. (30) 687.067 M ³					
Q.R. 143 = 05/M ³ R.					98285.00
4/4 Construction of embankment with material obtained from borrow pits Levelled up to 1000 M					
Q.V.P.M.B.P. (30) = 672.024 M ³					
But Limited as per Agreement = 625.71 M ³					
Q.R. 190 = 04/M ³ R.					118910.00
5/5 Construction of subgrade and earthen shoulder					
Q.V.P.M.B.P. (22) = 4219.13 M ³					
Q.R. 191 = 72/M ³ R.					808871.00
6/6 Construction of granular sub-base grading 7 M material					

Continuation

R. 7047137.00
1107519.00
✓

Particulars

Details of actual measurement

Contents of area

No.

L.

B.

D.

area

~~Approved etc. etc.~~

(i) Cement concrete

Q.V.T.M.C.P.F. 32 = 4.80

Q.R. 1128 = 62/M³ Rs.2389 =
7584 =

(ii) R.C.C. cement concrete

Q.V.T.M.C.P.F. 32 = 6.72 M³Q.R. 1128 = 62/M³ Rs.

7584 =

(42/42) dismantling of existing

structure etc. etc.

Q.V.T.M.C.P.F. 33 = 101.475 M³Q.R. 235 = 20/M³ Rs.

23867 =

(43/43) Removal of Type

H.P.C. 600 MM dia

Q.V.T.M.C.P.F. 33 = 22.50 RM

Q.R. 181 = 13/RM - Rs.

4075 =

Total Rs. 136,16,714 =

Add @ 12% G.S.T. Rs. (+) 16,34,006 =

Add @ 1% L.C. Rs. (+) 1,36,167 =

Add @ 10% Seigniorage fee

on Material cost Rs. (+) 1,63,200 =

Total Rs. 1,55,50,087 =

Less for @ 3.11% Below a)

Per Agreement Rs. (-) 48,36,08 =

Total Rs. 1,50,66,479 =

Less for previous payments 1,16,75,997 =

Continuation

Total Rs. 33,90,482 =

M. S. Prakash
PrakashganiShweta Kumari
3/06/22

Continuation