

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमण्डल, तेघड़ा (बेगूसराय)

पत्रांक-.....४०९३१५००/तेघड़ा (बेगूसराय),

दिनांक-.....१६/६/२२

प्रेषक : कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, तेघड़ा।

सेवा में,
नोडल पदाधिकारी
३०५४ कोषांग,
ग्रामीण कार्य विभाग,
बिहार, पटना।

विषय :- शीर्ष-नई अनुरक्षण नीति-२०१८ के अन्तर्गत स्वीकृत योजनाओं में किये जा रहे कार्यों के विरुद्ध अधियाचना के संबंध में।

महाशय,

उपरोक्त विषय के संबंध में सादर सूचित करना है कि बेगूसराय जिलान्तर्गत कार्यपालक अभियंता, ग्रामीण कार्य विभाग, कार्य प्रमण्डल, तेघड़ा (बेगूसराय) के अधीन कार्यान्वित कराये जा रहे नई अनुरक्षण नीति-२०१८ के अन्तर्गत विभिन्न पथों की अधियाचना (विहित प्रपत्र) में अंकित राशि रुपये-९२.८४७९९ लाख (बेरानवे लाख चौरासी हजार सात सौ निन्यानवे) मात्र विमुक्ति हेतु भेजी जा रही है।

अतः अनुरोध है कि उक्त संवेदक का नाम आवंटन में जोड़ने एवं उक्त अंकित राशि विमुक्त करने की कृपा की जाय।

अनु०-विहित प्रपत्र में।

विश्वासभाजन

कार्यपालक अभियंता,

ग्रामीण कार्य विभाग, कार्य प्रमण्डल, तेघड़ा

१६/६/२२ (बेगूसराय)।

Requisition Formate for Scheme Head - MR(3054) under Bihar Rural Road Maintenance Policy - 2018 (Initial Rectification and Surface Renewal)

Name of Works Division :- Teghra

SI No.	Package No.	Name of Road	Project ID as per MIS	Administrative Approval (AA) Letter No & Date	Administrative Approval (AA)		Agreement Amount (In Lakh)		Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content in Percentage	Previous Total Allotted Amount (in Lakh)	up-to-date expenditure as per MIS (in Lakh)	Requisition against work done (in Lakh)	Remarks
					Length (In km)	Amount of (In Lakh)	Initial Rectification with Surface Renewal (In Lakh)	5 Years Routine Maintenance (In Lakh)										
1	2	3		5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	RM/BE/TEG/19/0002	Arwa Hadipur Path.	32010503107	Lt No.-2168 & Date-06.07.2019	4.130	153.897	92.88113	38.82597	51MBD/MIR-N/2020-21 & 10.12.2020	09.12.2021	30.03.2022	Attached	25 mm	5.00	0.00000	0.00000	92.84799	Complete
Total =																	92.84799	

- 1 Signed Hard Copy and Soft Copy (in Excel) of recorded IRI is enclosed.
- 2 Up-To-Date Physical Progress has been uploaded in MIS.

27/1
08/01/22

Executive Engineer
RWB. Works Division,
Teghra

FORM GFR 19-A
Form of Utilization Certificate up to the Month of June-2022
Rural Roads Under Maintenance Policy-2018 under MR (3054).

Sl. No	Name of Scheme	Sanction No & Date with Amount (in Rs. Lacs)	Amount Received (in Rs. Lacs)		Particulars
			Letter No.	Amount	
1.	Rural Roads under Maintenance Policy-2018 Under MR3054.		(1) Letter No 40 अनु० dated 02.06.20 (2) Letter No 47 अनु० dated 24.06.20 (3) Letter No 56 अनु० dated 12.08.20 (4) Letter No 65 अनु० dated 09.09.20 (5) Letter No 69 अनु० dated 24.09.20 (6) Letter No 77 अनु० dated 15.10.20 (7) Letter No 78 अनु० dated 29.10.20 (8) Letter No 82 अनु० dated 13.11.20 (9) Letter No 86 अनु० dated 11.12.20 (10) Letter No 05अनु० dated 12.01.21 (11) Letter No 17अनु० dated 26.03.21 (12) Letter No 30अनु० dated 21.05.21 (13) Letter No 52अनु० dated 24.08.21 (14) Letter No 58अनु० dated 27.10.21 (15) Letter No 60अनु० dated 09.11.21 (16) Letter No 64अनु० dated 06.12.21 (17) Letter No 68अनु० dated 23.12.21 (18) Letter No 05अनु० dated 25.01.22 (19) Letter No 13अनु० dated 28.02.22 (20) Letter No 02अनु० dated 03.01.22 (21) Letter No 05अनु० dated 25.01.22 (22) Letter No 13अनु० dated 28.02.22	36.26000 177.52442 20.03000 54.51000 47.50000 56.26600 328.87642 63.50900 21.50000 85.15800 181.41272 64.0000 34.68000 29.63114 331.02209 34.20000 52.40000 33.00000 61.14951 51.98000 33.00000 61.14951	Certified that out of Rs 1858.75881 Lac received during the 07, June, 2022 in favour of Ex. Engineer, REO Bihar, Division Teghra a sum of Rs. 1850.34976 Lac has been utilized for the purpose of Maintenance Policy-2018 Under MR 3054 Schemes under as given in the margin for which it was sanctioned and that the balance of Rs 8.40905 lac remaining unutilized at the end of the period under.
	Total			1858.75881	

2. Certified that I have satisfied myself that the conditions on which the grants-in-aid was sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it as sanctioned.

Kind of Checks Exercised :-

- Works have been supervised by Executive Engineer/Superintending Engineer.
- Periodical inspection has been conducted by Executive Engineer/ Superintending Engineer.
- Construction material has been tested.
- Measurements have been recored in the MBs and test check conducted by the Assistant.
- All other codal formalities have been observed.

3. **Physical Progress achieved.**

- Construction of Road Works.
- Construction of CD Works.

27/6/22
8/6/22

8/6/22
Executive Engineer
Rural Works Department
Works Division Teghra,
(Begusarai)
8/6/22


Name of Customer : M/S PRAMOD KUMAR SINGH
 Name of Work/ Road : Arwa hadipur path
 Lab Job number : 75
 Date : 4/6/2022
 Section No. : 75

Test Date : 4/6/2022 Road Name : Arwa hadipur path
 Machine No : 414 Road Type : (R) RURAL ROAD
 Start S No : Side :
 Start E No : Interval
 Weather : UIV Range : 1970 To 5000 1000 mm/km
 Start Location : Arwa Dist Range : 0 To 4.3 0.1 * 1000 m
 End Location : Hadipur Equation : $Y = 0 * X^2 + 0.984 * X + 510.70$

Print Generate Report and Graph

Redraw Graph

Map View



Ashish Sharma
 6/4/2022
 J.E

Executive Engineer
 R.W.D. Works Division
 Teghra (Begusarai)

Name - Arwa Hadipur path

Date	Time	Section	Length	Bumps	Speed	OR	IRI	TEGORY	Latitude	Longitude	Event
		No.	in km	in mm	Rate	mm/km	mm/km	ROAD			
6/4/22	16:5:30	75	0.1	300	20.2	3000	3462	G	25.583227	85.91693	Normal
6/4/22	16:7:16	75	0.1	320	30.3	3200	3659	G	25.583072	85.91696	Normal
6/4/22	16:10:12	75	0.1	280	30.3	2800	3265	G	25.582812	85.91714	Normal
6/4/22	16:11:23	75	0.1	330	30.3	3300	3757	G	25.582557	85.91734	Normal
6/4/22	16:11:58	75	0.1	250	20.2	2500	2970	G	25.579019	85.92167	Normal
6/4/22	16:13:10	75	0.1	280	20.2	2800	3265	G	25.580662	85.91874	Normal
6/4/22	16:13:44	75	0.1	290	20.2	2900	3364	G	25.580359	85.91902	Normal
6/4/22	16:14:54	75	0.1	300	30.3	3000	3462	G	25.579434	85.91968	Normal
6/4/22	16:15:30	75	0.1	280	20.2	2800	3265	G	25.578596	85.92032	Normal
6/4/22	16:16:5	75	0.1	330	30.3	3300	3757	G	25.577936	85.92081	Normal
6/4/22	16:16:40	75	0.1	310	30.3	3100	3561	G	25.577195	85.92141	Normal
6/4/22	16:17:15	75	0.1	280	20.2	2800	3265	G	25.576521	85.92231	Normal
6/4/22	16:17:31	75	0.1	300	30.3	3000	3462	G	25.57625	85.9232	Normal
6/4/22	16:17:51	75	0.1	310	30.3	3100	3561	G	25.576039	85.92393	Normal
6/4/22	16:18:26	75	0.1	330	30.3	3300	3757	G	25.575821	85.92482	Normal
6/4/22	16:19:1	75	0.1	320	30.3	3200	3659	G	25.575662	85.92602	Normal
6/4/22	16:19:37	75	0.1	320	30.3	3200	3659	G	25.57549	85.92707	Normal
6/4/22	16:20:12	75	0.1	280	20.2	2800	3265	G	25.575359	85.92791	Bridge
6/4/22	16:20:32	75	0.1	260	20.2	2600	3069	G	25.575315	85.92885	Normal
6/4/22	16:20:47	75	0.1	300	30.3	3000	3462	G	25.575199	85.92997	Normal
6/4/22	16:21:22	75	0.1	280	20.2	2800	3265	G	25.57508	85.93075	Normal
6/4/22	16:21:58	75	0.1	280	20.2	2800	3265	G	25.574857	85.93196	Normal
6/4/22	16:22:33	75	0.1	260	20.2	2600	3069	G	25.574637	85.93281	Normal
6/4/22	16:23:8	75	0.1	300	30.3	3000	3462	G	25.574453	85.93374	Normal
6/4/22	16:23:44	75	0.1	280	20.2	2800	3265	G	25.574197	85.93472	Normal
6/4/22	16:24:19	75	0.1	310	30.3	3100	3561	G	25.573852	85.9357	Normal
6/4/22	16:24:34	75	0.1	320	30.3	3200	3659	G	25.573501	85.93675	Normal
6/4/22	16:24:54	75	0.1	260	20.2	2600	3069	G	25.573261	85.93765	Normal
6/4/22	16:25:29	75	0.1	310	30.3	3100	3561	G	25.573165	85.93868	Normal
6/4/22	16:26:5	75	0.1	280	30.3	2800	3265	G	25.5732	85.9396	Normal
6/4/22	16:26:20	75	0.1	280	30.3	2800	3265	G	25.573213	85.94035	Normal
6/4/22	16:26:40	75	0.1	340	30.3	3400	3856	G	25.573192	85.94152	Normal
6/4/22	16:27:15	75	0.1	320	30.3	3200	3659	G	25.573094	85.94253	Normal
6/4/22	16:27:51	75	0.1	330	30.3	3300	3757	G	25.573057	85.94325	Normal
6/4/22	16:29:1	75	0.1	280	20.2	2800	3265	G	25.573007	85.94443	Normal
6/4/22	16:29:17	75	0.1	260	20.2	2600	3069	G	25.573037	85.94545	Normal
6/4/22	16:29:36	75	0.1	270	30.3	2700	3167	G	25.572315	85.94604	Normal
6/4/22	16:30:12	75	0.1	280	20.2	2800	3265	G	25.571552	85.94581	Normal
6/4/22	16:30:47	75	0.1	250	20.2	2500	2970	G	25.571523	85.94561	Normal
6/4/22	16:31:22	75	0.1	250	20.2	2500	2970	G	25.571523	85.94539	Normal
6/4/22	16:31:57	75	0.1	280	20.2	2800	3265	G	25.571523	85.94452	Normal
6/4/22	16:32:33	75	0.007	320	30.3	3200	3659	G	25.571523	85.94408	Normal

$$Y = 0 * X^2 + 0.984 * X + 510.70$$

$$X = 2800$$

$$Y = 3265$$

(R) RURAL ROAD

Good Average Poor
 <4000 4001-5000 >5001

Total IRI	
Average	2921.429

Ashwini Sharma
 6/4/2022
 JE

2nd
 08/04/22

Executive Engineer
 R.W.D. Works Division
 Teghra (Begusarai)

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Const. of Rd from					
Aswa to Hadipur path					
Agency - M/s Prasad Kumar Singh					
At - Ayodhya P.O. Tighra					
Agreement No date - 51 MBD/MR-N/2020-2021					
Date of commencement - 10/12/2020					
Date of completion - 9/12/2021					

1) Clearing and grubbing Rd					
Land including uprooting wild					
vegetation grass, bushes shrubs					
$2 \times 10 \times 30m \times 1.0m = 600m^2$					
$2 \times 10 \times 30m \times 1.0m = 600m^2$					
$2 \times 10 \times 30m \times 1.0m = 600m^2$					
$2 \times 10 \times 30m \times 1.0m = 600m^2$					
$2 \times 10 \times 30m \times 1.0m = 600m^2$					
$2 \times 10 \times 30m \times 1.0m = 600m^2$					
$2 \times 10 \times 30m \times 1.0m = 600m^2$					
$2 \times 10 \times 30m \times 1.0m = 600m^2$					

Continuation

Abstract of cost

14

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Clearing and grubbing Red land					
Qty wide T.M.B Rg - 2					
0.83 hect @ Rs 49496.70 =					41082
Construction of subgrade and curb					
Qty wide T.M.B Rg - 2					
2473.2 m ³ @ Rs 176.47 =					436446
Construction of G.S.B with well					
Qty wide T.M.B Rg - 3					
324.84 m ³ @ Rs 1810.76 =					588207
Providing laying spread, w.B.M.					
Qty wide T.M.B Rg - 4					
197.025 m ³ @ Rs 3298.60 =					649907
Providing laying spread					
Qty wide T.M.B Rg - 5					
325.02 m ³ @ Rs 2963.67 =					963252
Providing and applying prime					
Qty wide T.M.B Rg - 7					
4333.6 m ² @ Rs 41.49 =					179801
Providing and applying tack					
Qty wide T.M.B Rg - 8					
4333.6 m ² @ Rs 14.07 =					177981
Providing laying and rolling					
Qty wide T.M.B Rg - 8					
4333.6 m ² @ Rs 193.64 =					839158
					3875834

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
25) Painting two coats on New lower					
Qty vide T.M.B Pg. 13					
175.68m ² @ Rs 96.40 =					16936
					8827157
Add 12% G.S.T					1059259
Add 1% L.C					88272
Add 10% S.F					93409
					10068097
Less 7.78% below as per agree					783298
					9284799
					CBP mm/14 2/6/22
					Ashwini Chaur 30/3/2022 IF