

Schedule XLV-Form No. 134

MMGS4 (SC)

DIVISION

कार्यपालिका अधिकार

प्राचीन काल विषय

कार्य, प्रमण्डल, लखनऊ

R.W.D. Ladania

SUB-DIVISION

954

Om Samkon yadan

MEASUREMENT BOOK

Est on A/C Bill

Name to work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.
 (These four lines should be repeated at the commencement of the measurements relating to each work.)


Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: Const of Road from					
Kumarkhat BWD Martoli to					
Mahadalit Ghar hote hue					
P.C.C Road under MNASV (S.C)					
Agency:- Om Shankar Traders, Prop-					
Om Shankar Yadav, Vill + P.O -					
Belahi, P.S. Ladonia, Dist Mathura					
Phone - 847227.					
Agreement No- 68 SBD/2020-21					
Agreement value Rs 93,54,922/-					

Date of Commence - 03.10.2020
 Date of Completion - 02.10.2021
 Rate:- 7.58% below
 Date of Measurement - 10/01/21, 04.02.21

C/D work

① E/W excavation in Foundation					
— do — do — all complete job					
2x	6.46x	1.40x	1.50	=	27.09 m ³
1x	4.85x	1.53x	0.60	=	4.45 m ³
					31.54 m ³
					31.54 m ³ x 0.3 Nos = 9.46 m ³
					63.08 m ³
② Pro. P.C.C m/s in Foundation -					
— do — do all complete job					

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				R 123 66	87,945.00
27/31 Pro & laying RCC NP 3/1000 mm Ø					
H.P. & do. do. as complete job					
P-12,	22.50 m @ R 3663.83/m				82436.00
28/32 Painting two coats on parapet					
— do. — do. as complete job					
P-14,	61.92 m ² @ R 97.18/m ²				6017.00
				R 67,76,398.00	
29/38 Add GST @ 12%				(+)	8,13,168.00
30/39 Add Labour @ 1%				(+)	67,764.00
31/40 Add S-free @ 10% on Cost of material.					1,10,000.00
				R	77,67,330.00
Less 7.58% As per Agreement				(-)	5,88,764.00
				R	71,78,566.00
Less previous payments				=	34,95,952.00
				R	36,82,609.00
Checked by 29/03/22 76					 M. S. Kumar

Continuation