

Name of work To 2 To Mahanadi ke Bridge
Mahanadi To 9

M.M. 54 (SC)

Schedule XLV Form No. 134.

Agency - Vishal Kumar

Executive Engineer
R.W.D. Works Division
Raipur

DIVISION

A.E. Narsari

SUB-DIVISION

M.B. No 1559

Measurement Book

INDEX

PAGE

प्रमाणित किया जाता है कि इस मापीयुक्त
में 100 (एक सौ) मीटर छूट है जिसे
सहायक अभियंता नरहर के पदनाम
से निर्धारित किया जाता है।

Executive Engineer
R.W.D. Works Division
Rajauli

Received to JE Sarda K
Nehat Sd Sarda

25/10/20

INDEX

PAGE

2nd on A/c Part 11

10

Sch. XLV-Form No. 134

| Particulars | Details of actual measurement | | | | Contents of area |
|--------------------------------|-------------------------------|----|----|----|---------------------|
| | No. | L. | B. | D. | |
| Name of work - Const of | | | | | |
| Road from Toz to Mahesh | | | | | |
| Ji Ke Bigha Maheshalit Tol. | | | | | |
| Agency - Sri Vishal Kumar | | | | | |
| Ag. No 101/SBD/MM/54/20-21 | | | | | |
| Work-order - 20.01.2021 | | | | | |
| Comp dt - 19.10.2021 | | | | | |
| 1. Construction of un-surfaced | | | | | |
| Concrete Pavement for | | | | | |
| do do do all comp | | | | | |
| as per ETD | | | | | |
| 30M x 3.75M x 0.16m | | | | | 18 m ³ |
| 15M x 3.70M x 0.16m | | | | | 8.85 m ³ |

| | |
|--|-----------------------|
| 15M x 3.75M x 0.16m | 9 m ³ |
| 30M x 3.75M x 0.16m | 18 m ³ |
| 15M x 3.70M x 0.16m | 8.88 m ³ |
| 15M x 3.75M x 0.16m | 9.00 m ³ |
| 05M x 3.60M x 0.16m | 2.88 m ³ |
| 25M x 3.75M x 0.16m | 15 m ³ |
| 5M x 3.5M x 0.16m | 2.8 m ³ |
| 25M x 3.75M x 0.16m | 15 m ³ |
| 20M x 3.75M x 0.16m | 12 m ³ |
| 10M x 4.5M x 0.16m | 7.2 m ³ |
| 10M x 5.0M x 0.16m | 8 m ³ |
| | 134.64 m ³ |
| 2. Paving with stone dust for 15M x 5M | |
| for 10/10/21 | |
| for 10/10/21 | |

Continuation

2nd on A/c Bill

11

Sch. XLV-Form No. 134

ABSTRACT of Cost

| Particulars | Details of actual measurement | | | | Contents of area |
|--|-------------------------------|----|----|----|------------------|
| | No. | L. | B. | D. | |
| 1. Clearing and grubbing road Lateral | | | | | |
| Qty Page No 6 | | | | | |
| 0.17 H @ 102267.52/H | | | | | 17385.00 |
| 2. Setting out Cont of working bench mark | | | | | |
| Qty Page No 6 | | | | | |
| 0.330 km @ 6413.96/km | | | | | 2117.00 |
| 3. Cont of embankment | | | | | |
| Qty Page No 6/7 | | | | | |
| 1475.50 m ³ @ 199.69/m ³ | | | | | 294644.00 |
| 4. Excavation of soil | | | | | |
| Qty Page No 7 | | | | | |

| | | | | | |
|--|--|--|--|--|-----------|
| 24.75 m ³ @ 126.24/m ³ | | | | | 3124.00 |
| 5. Cont of embankment | | | | | |
| Qty Page No 7 | | | | | |
| 24.75 m ³ @ 49.95/m ³ | | | | | 1236.00 |
| 6. Cont of CRIB-I | | | | | |
| Qty Page No 8 | | | | | |
| 32.496 m ³ @ 1617.12/m ³ | | | | | 52450.00 |
| 7. P/R Laying WBM-II | | | | | |
| Qty Page No 8 | | | | | |
| 93.74 m ³ @ 2001.86/m ³ | | | | | 187654.00 |
| 8. P/R Laying Across the rd | | | | | |
| 300 mm of 1100 Caseduct | | | | | |
| Qty Page No 8 | | | | | |
| 15RM @ 1492.15/RM | | | | | 22383.00 |

Continuation

Sch. XLV-Form No. 134

| Particulars | Details of actual measurement | | | | Contents of area |
|---|-------------------------------|----|----|----|------------------|
| | No. | L. | B. | D. | |
| 9. Plr fixing monkey bed | | | | | |
| Qty Page N-8/9 | | | | | |
| 2 Nos @ 1032/0.3 each | | | | | 20 64220 |
| 10. Const of un-rigged | | | | | |
| Cornet Centre Payment | | | | | |
| Qty Page N-11 | | | | | |
| 134-60 m ³ @ 494/0.55/m ³ | | | | | 66513320 |
| | | | | | Rs 12,66,768200 |
| Add 12% GST + 1% less to | | | | | 1,64,68020 |
| | | | | | Rs 14,31,448200 |
| Less 8% of BOB | | | | | 1,14,516200 |
| | | | | | Rs 13,16,932200 |
| Less Printing Payment | | | | | 553,504200 |
| | | | | | Rs 7,63,428200 |
| | | | | | Rs 07,63,428200 |
| 502 14/05/20 R | | | | | |