

NAME: WOXK: TASPUR PATH
TO VOHVALLPUR (BHAGWALLPUR)
AGENCY - MIDAN CONSTRUCTION
Shedule XLV Form No. 134.

MMGS Y (SC)

DIVISION

POH

SUB-DIVISION

Measurement Book

M. B. NO ~~2021~~

1121

1.
Name of work -
Situation of work -
Agency by which work is executed -
Date of measurement -
No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

1st on A/c Bill

Name of work:- Construction
of Road from Tasepur Path
To Vanvalpur (Bhagwalpur)
in Mmng under Pn block.

Agency:- Nidan Construction,
Vishuapur, P.O.- Navindapur
Dist.- Nawada.

Agreement No. - 24 / Mmng / 2020-21

Date of Commence - 5-12-2020

Date of completion - 4-9-2021

works as follows

Record entry

(i) Setting out Pillars:-

Providing and fixing bench

Mark pillars etc

Qty - 1 No

(ii) providing and fixing

reference pillars etc

Qty - 2 No

(2) Clearing and grubbing

road land (By manual)

manus included

Continuation

Sch. XI Ver. Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
ABSTRACT OF COST					
(1) Provals and fixing bench marks etc					
(a) 1/1 Benchmarks etc					
adj. vol. TMB P-1					
adj. vol. N. @ 3963.84 m ³					39642 =
(b) 1/2 Reference piling etc					
adj. vol. TMB P-1					
adj. - 2 m @ 1738 1/2					3587 =
(2) 1/3 clearing and grubbing and land etc					
adj. vol. TMB P-2					
adj. - 0.12 hect					
@ 5133.26 hect					8186 =
3/4 construction of embankment etc					
adj. vol. TMB P-3					
adj. - 643.79 m ³					
@ 142.18 m ³					91528 =
4/5 construction sub grade etc					
adj. vol. TMB P-3					
adj. - 1303.31 m ³					
@ 129.85 m ³					247485 =

Contn. - 3,52,700

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		8.6	PS		14,04,496 ²⁰⁰
3/4 Plain/Reinforced					
concrete concrete in					
Substructure & C					
dry masonry					
dry 33.75 m ³					180454 ²⁰⁰
@ 3846.79 m ³					
10/25 concrete and brick					
RCC HP3 pipe etc					
dry masonry					
dry 7.50 m ³					
@ 3915.21 m ³					29864 ²⁰⁰

	PS -	16,14,314 ²⁰⁰
Add 12% W.B.T (+)		193718 ²⁰⁰
Add 1% L.C (+)		16143 ²⁰⁰
Add Slight increase (+)		32422 ²⁰⁰
	PS -	18,56,597 ²⁰⁰
Less 28.00% as per Agreement	(-)	5,19,848 ²⁰⁰
	Net PS -	13,36,749 ²⁰⁰
Chd 22/10/21 S.E.		