

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Record measmt.</u>					
M/W - T03 Hathua - Khairaliya					
Path to mustoli, length - 1.470 km					
M/Agency - Pura Engineering & Const Co					
Agr No. 45/SB/D (M/M/24-55) 2020-21					
Agr value - B 10289485240 (92069454 + 1022540)					
Date of Commencement 04.10.2020					
Date of Completion 03.10.2021					
Date of measmt - 30.03.2021					
(1/1) Cuts of Ret & Workup					
B.M. --- as per keep					
--- 1.47 km					
(2/2) Cuts of Ret Pillars -					
--- as per keep --- 1.47 km					
(3/3) Cleanup and grubbing					
road lane making up					
- road up with --- as per					
$2 \times 1470.41 \times 1.50(a) = 4410.41 \text{ m}^2$					
--- 0.44 Hect					
(4/4) Cuts of embankment					
approved map obtained from					
borehole pit --- 1000 m					
road as per keep					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					m= B 7719679 = ⁿ
(27/29) Purchase and laying 300 mm dia RCC Hume Pipe NP3 for irrigation --- as per D.					
30.0 M vide T.M.B P-20					Q.B 753=30/M B 22599=-
(28/30) Planting of trees and their maintenance for one year --- n					
98 Nos vide T.M.B P-23					Q.B 819=92/cor B 80352=-
					B 7822630=-
					less 6.12% below (-) B 478745=-
					B 7343885=-
(29/45) Add 12% GST (+)					B 881266=-
(30/46) Add 1% Lab (+)					B 73439=-
(31/47) Add S.F (+) (vide T.M.B P-12)					B 78411=-
					(+) B 23352=-
(vide T.M.B P-21)					B 8400353=-
less Previous Payment (-)					B 6189171=-
					B 2211182= ⁿ
CSP (2000) 01/04/22					
AM 01/04/22					
					31/03/2022
					JSE

Continuation